

Social Monitoring Report

PUBLIC

3 Semestral Report
October 2023

Pakistan: Balochistan Water Resources Development Sector Project

Prepared by Balochistan Irrigation Department and the Agriculture and Cooperatives Department
for the Islamic Republic of Pakistan and the Asian Development Bank (ADB).

This social monitoring report is a document of the borrower. The views expressed herein do not necessarily represent those of ADB's Board of Directors, Management, or staff, and may be preliminary in nature. Your attention is directed to the "[terms of use](#)" section of ADB's website.

In preparing any country program or strategy, financing any project, or by making any designation of or reference to a particular territory or geographic area in this document, ADB does not intend to make any judgments as to the legal or other status of any territory or area.

**IRRIGATION DEPARTMENT
GOVERNMENT OF THE BALOCHISTAN**



PROJECT MANAGEMENT OFFICE (PMO)

**BALOCHISTAN WATER RESOURCES
DEVELOPMENT SECTOR PROJECT (BWRDSP)
(LOAN 3700-PAK)**

SIRI TOI DAM PROJECT

**ZHOB RIVER BASIN (ZRB) & MULA RIVER BASIN (MRB)
SUB-PROJECTS**

**SEMI-ANNUAL EXTERNAL MONITORING REPORT # 3
(SAEMR 3)**

**BY INDIVIDUAL CONSULTANT FOR SOCIAL SAFEGUARD COMPLIANCE
(EXTERNAL MONITOR)
(JANUARY TO JUNE 2023)**

**PROJECT DIRECTOR
PROJECT MANAGEMENT OFFICE (PMO), IRRIGATION DEPARTMENT
BALOCHISTAN - PAKISTAN**

September 2023

**SIRI TOI DAM PROJECT
ZHOB RIVER BASIN (ZRB) & MULA RIVER BASIN (MRB) SUB-
PROJECTS**

**SEMI-ANNUAL EXTERNAL MONITORING REPORT # 3
BY INDIVIDUAL CONSULTANT FOR SOCIAL SAFEGUARD COMPLIANCE
(EXTERNAL MONITOR)**

STATUS OF DELIVERABLE

Title of Report: Semi-Annual External Monitoring Report # 3

Publication #: BWRDSP/SAESM/03

Prepared by: M. Aslam Malik, External Monitoring Consultant (EMC)

Sr. #	Report/Revision	Date of Submission
1	Semi-Annual External Monitoring Report # 3 (SAEMR 3)	31 August 2023
2	Semi-Annual External Monitoring Report # 3 (SAEMR 3)	11 October 2023

**SEMI-ANNUAL EXTERNAL MONITORING REPORT # 3
BY INDIVIDUAL CONSULTANT FOR SOCIAL SAFEGUARD COMPLIANCE
(EXTERNAL MONITOR)**

TABLE OF CONTENTS

1	VALIDATION BY EXTERNAL MONITORING CONSULTANT (EMC)	1
1.1	GENERAL PROJECT DESCRIPTION.....	1
1.2	GLIMPSE OF THE PROGRESS	1
1.3	PROJECT SITE VISIT.....	5
1.4	MEETINGS/CONSULTATIONS.....	5
1.5	FINDINGS.....	6
1.6	METHODOLOGY ADOPTED	7
1.7	STATUS OF THE EARLIER COMPLAINTS	7
1.8	CONCLUSIONS.....	8
1.9	RECOMMENDATIONS / SUGGESTIONS	8
1.10	PICTORIAL PROFILE	11

LIST OF TABLES

Table 1:	Status of the Proposed Subprojects	1
Table 2:	Summary of the Affected Settled Land and DPs (Project Components)	3
Table 3:	Progress during the Reporting Period of Jan-Jun 2023	4
Table 4:	Provision of Goats and Sheep to the Approved Women in both River Basins	4

LIST OF FIGURES

Figure 1:	Meeting with Killi Hazrat Local Community Representatives of Siri Toi Dam in the Project Director Office.....	11
Figure 2:	Goats provided to the beneficiaries at Village Wandhri Karakh District	11
Figure 3:	Installed Solar Power Drip Irrigation System at Wandhari Karakh District...	12
Figure 4:	Visit to the Watercourse under construction Scheme at MRB Karakh District	13
Figure 5:	Meeting with Female Livestock Beneficiaries at Village Wandhri Karakh District MRB	13
Figure 6:	Mango Planted Areas at Village Wandhri Karakh District MRB	14
Figure 7:	Rice Transplanted Field at Village Wandhri Karakh District MRB	15
Figure 8:	Under construction Weir near Village Wandhri District Karakh	16

Figure 9: Sheep Flock provided to the beneficiaries at Badenzai (ZRB).....	16
Figure 10: Visit Solar power System Installed at Village Badenzai Zhob.....	17
Figure 11: Meeting with Female Livestock Beneficiaries at Village Badenzai ZRB	17
Figure 12: Grapes Orchard bearing Heavy Fruit at Village Badenzai ZRB.....	18
Figure 13: Olive Nursery Plants from Chakwal ready for plantaion ZRB	19
Figure 14: Olive Nursery Plant from Chakwal for Plantation in ZRB	19
Figure 15: Privately owned Compensation Water Reservoir in Badenzai ZRB	20

LIST OF ANNEXURES

Annexure-01: 6th Semi-Annual Social Safeguards Internal Monitoring Report (January-June 2023)	
Annexure-02: Notification by DC Zhob after Re-Survey of Siri Toi Dam Reservoir	
Annexure-03: Meeting Participants of the Project Beneficiaries (Male & Female) from Khuzdar and Zhoab	
Annexure-04: Press Publication of Section 9 LAA 1894 Siri Toi Dam in District Zhob Balochistan	

LIST OF ABBREVIATIONS

ADB	Asian Development Bank
BWRDSP	Balochistan Water Resources Development Sector Project
DC	Deputy Commissioner
DP	Displaced Person
DPAC	District Price Assessment Committee
EMC	External Monitoring Consultant
FIS	Flood Irrigation System
GRC	Grievance Redress Committee
GRM	Grievance Redress Mechanism
LARP	Land Acquisition and Resettlement Plan
MRB	Mula River Basin
PD	Project Director
PIS	Perennial Irrigation System
PMO	Project Management Office
SDDR	Social Due Diligence Reports
ZRB	Zhob River Basin

1 VALIDATION BY EXTERNAL MONITORING CONSULTANT (EMC)

1.1 GENERAL PROJECT DESCRIPTION

- Water is a critical resource for sustainable economic development of Balochistan. The Government of Balochistan (GoB) formulated Integrated Water Resources Management (IWRM) Policy to improve efficiency of surface and ground water and the Project supports in implementation of the Policy. The Policy provides a comprehensive framework for the province to address the issues of water management and development in the context of basin approach, with water harvesting, and groundwater recharging as an integral part of watershed management. Under Balochistan Water Resources Development Sector Project (BWRDSP) about 11 subprojects out of over 300 long list in the Zhob and Mula river basins were selected for Asian Development Bank (ADB) financing based on a set of criteria such as water and land availability, economic viability, and a balanced approach to extending development support to different tribal groups. The proposed project will construct and improve irrigation land of about 17,592 hectares (ha), and benefit about 42,900 farmers in the Balochistan province.

1.2 GLIMPSE OF THE PROGRESS

- In the BWRDSP the project will construct (a) new small dams and flood irrigation (spate) system;(b) improve 276 km of canals, drains, and karezes (sub surface water channels), develop a satellite -based information system, and build capacity of the local communities), Balochistan Irrigation Department (BID), the Agriculture and Cooperative Department (ACD). The indicative outcome of the BWRDSP project will be to improve land and water resources, agricultural production and farm income. The project is under implementation and as reported, during the period (January to June 2023) final updated LARP for settled land of Siri Toi Dam subproject addressing ADB comments was prepared, Goats/Sheep were distributed to the approved female applicants, Solar Tubewells were installed and Consultation meetings were conducted with the approved male applicants regarding Oil Extraction Plants and Fruit/Vegetables Processing Plants in Mula River Basin (MRB) and Zhob River Basin (ZRB).
- The Project consists of 11 Subprojects (5 in Zhob and 6 in Mula River Basins) aiming to improve irrigation system and construction of Siri Toi Dam in Zhob Basin. The current status of these subprojects is given hereunder in Table 1.

Table 1: Status of the Proposed Subprojects

Sr.	Name of Subproject	Type of Document to be Prepared	Current Status of the Subproject	Remarks
Zhob River Basin (ZRB)				
1	Siri Toi Dam, settled land	LARP	Prepared LARP.	LARP was updated in December 2021 and submitted on 18 January 2022.
	Siri Toi dam, unsettled land/area	SDDR Dam Reservoir Area	Construction is in progress.	Unsettled land is owned by the Government and it does not have any LAR impact or any third party private use. Final SDDR was submitted on 18 January 2022,

Sr.	Name of Subproject	Type of Document to be Prepared	Current Status of the Subproject	Remarks
Zhob River Basin (ZRB)				
				following which the construction was commenced on the unsettled area.
2	Killi Sardar Akhter PIS (Perennial Irrigation System)	SDDR (Social Due Diligent Report)	Construction is started	The construction work was started because of the SDDR
3	Farmers Managed PIS/FIS(Flood Irrigation System Schemes)	SDDR	Delay	It was delayed because of the review of funds availability
4	Ahmadzai PIS+FIS	SDDR	Construction is completed	
5	Sabakzai Dam Command Area Rehabilitation Works	SDDR (March 2023)	Design in progress for Contract	
Mula River Basin (MRB)				
1	Churri Infiltration Gallery	SDDR (Jan 2023)	Design in progress for Contract.	
2	Karkh Valley Dev. Scheme	SDDR	Construction is in progress	
3	Manyalo, Raiko & Rind PIS	SDDR	Contract awarded on 2-5-23	
4	Kharzan-Hatachi Infiltration Gallery	SDDR	Construction is in progress	
5	Pashta Khan & Grambowad PIS	SDDR	Contract awarded on 2-5-23	
6	Farmers Managed PIS/FIS Scheme Improvement	SDDR	Delay	It was delayed because of the review of funds availability

4. **Land Ownership Status of Siri Toi Dam Area (ZRB):** Revenue Department notified Section 7 of land acquisition. This has been followed by another of Section 9 of LAA. This is defining the Khasra Number of the land for information of the general public to file their objections if any, within the fifteen days of the Public Notification (Annexure-04). After the completion of due time, this will follow further towards Notification of Section 11 LAA 1894 which issues awards for proceeding with the payment of compensation for land acquisition to the DPs of Siri Toi Dam Project area along with

allied structures.

5. The re-survey was conducted and land ownership status was notified by Deputy Commissioner Zhob dated 12 September vide letter No. 1048/SK/Revenue. The entire area under Siri Toi dam reservoir is declared as unsettled Government land.
6. Out of 1093 Acre, 0 Rod, 28 Pol, of which 80 Acre, 3 Rod, 31 Pol of land is settled. While 1012 Acre, 0 Rod, 37 Pol is unsettled. Further the earlier mentioned 7 Acre, 1 Rod, 27 Pol mentioned as settled land of Mouza Landi is declared under section 6 of LAA 1894 does not fall in the required land. Please refer to the Annexure-02 for the survey details.
7. **Please be noted, all the figures regarding land ownership mentioned in the report will be updated in the upcoming semiannual report as the result of re-survey was notified on 15 September 2023.**
8. **Construction Works:** Construction activities of Spillway and Spillway Channel have already been started in December 2022 on unsettled (Govt.) land for Siri Toi Dam Area,
9. **Impact on Land of Siri Toi Dam Sub Project area (ZRB):** Based on the detailed design, total 1093 acres of land will be acquired for the sub-project. Out of which 727.30 acres will be acquired for the Siri Toi Dam, 135 acres will be acquired for the Right Bank Irrigation System and 230.50 acres will be acquired for the Left Bank Irrigation System. In total, 365.50 acres of land will be acquired for the both left and right bank irrigation systems.
10. **Division of Land:** Out of total 88 acres of settled land, 07 acres is located in dam area and remaining 81 acres falls in the left bank irrigation system. Out of total 1005 acres unsettled land, 720.30 acres falls in dam area, 149.50 acres falls in the left bank irrigation system and remaining 135 acres falls in the right bank irrigation system
11. **Impact on Land and Affected Population of the Siri Toi Dam Area:** The land to be acquired (88 acres privately owned) is un-productive & barren and currently there is no economic activity on this land except 1 Displaced Person (DP), who will lose, an animal shed and some immature(non bearing stage) fruit tree in dam area. Due to the total 88 acres affected as the settled land; a total number of 129 DPs will be losing their barren land. Out of which, 16 DPs will be displaced due to the settled land falling in the dam area and 113 DPs will be affected due to the settled land falling in the left bank irrigation system. Summary is given in Table 2. The data will be updated subsequently in accordance with the notification issued after re-survey by the Revenue Department

Table 2: Summary of the Affected Settled Land and DPs (Project Components)

Sr. No	Project Component	Name of Killi (Village)	Settled Land (acres)	DPs (Number)	DP(Number) Losing Structures, Trees and Land	Total DPs (Number)
1	Dam Area	Landi	07	15	01	16
2	Left Bank Irrigation System	Ahmed Khel	81	113	0	113
3	Right Bank Irrigation System	Nil *	0	0	0	0
Total			88	128	01	129

12. Grievance Redressal Mechanism (GRM). This system is approved and established. Grievance Redressal Committees (GRCs) are formed at village level, which were provided with the complaint registers to register their complaint(s). So far (Till the end of reporting period Jan to June 2023), none has complained regarding the grievances nor any concern was raised by the DPs directly impacted by the project. Therefore, no GRC meeting was held to resolve the issue. This is based on the information received till end of June 2023 in the MRB area.

13. Solar System Installations: The project has been providing the solar system installations in the project area in MRB and ZRB. The progress of Solar Powered Drip Irrigation System installed and being operated in the farming area for MRB & ZRB is given in the Table 3. Out of 60 farmers in each of the two basin have made excellent progress. The achievement is overall 67% and work on various site in both the basins is in progress in various stages of development like supply of the irrigation system including the equipment/materials solar panels, boring of the holes for water extraction, supply of the fruit plants or olive plants etc.

Table 3: Progress during the Reporting Period of Jan-Jun 2023

River Basin	Total target of farmers (No.)	Solar system installed by the Nos. of farmers Upto Marc 2023	Solar system installed by the Nos. of farmers During Apr--Jun 2023				Total T/wells, upto Jun 23 (Nos.)	Total Number of Drip System Installed upto Jun. 2023
			Apr	May	Jun	Total		
MRB	60	30	-	-	5	5	35	35
ZRB	60	35	-	-	10	10	45	45
Total	120	65	-	-	15	15	80	80 (67%)

14. Progress Summary: Progress Summary of Distribution of Goats/Sheep to the approved women is given in Table 4.

Table 4: Provision of Goats and Sheep to the Approved Women in both River Basins

River basin	Total target of women (No.)	Total Nos. of women received ruminant up to March23 (Nos.)	Nos. of women received ruminant during			Total up to June 2023	Remaining women to be provided ruminant (Nos.)
			Apr.23	May23	Jun.23		
MRB	69	51 (74%)	18	-	-	69 (100%)	0
ZRB	69	44 (64 %)	16	-	7	67 (97%)	2
Total	138	95 (69%)	34	-	7	136 (98.5%)	2 (1.5 %)

15. Demands of Local Community: During the public consultation process the resident of the project area and specially the DPs have been making various types of demands. The demands of local communities mainly includes Washing Points/Access to Water for domestic use, Wazu (Ablution) Place and Cattle Ghats (*livestock water points*) were recorded and included in the design. Based on their need assessment conducted during the consultation with the local communities their pressing demands were recorded and proceeded accordingly. As such the provisions were made accordingly. Necessary survey was made and specific points were selected like cattle heads for livestock populated area, and water points for population density areas and their needs

for praying areas in the villages. Provisions of these facilities were made in accordance with mutual consultations with the local communities in each area. These includes 37 Numbers Access to Water/ Washing Point, 9 Numbers Cattle Ghat and 7 Numbers Wazu Points. 05 Numbers Washing Points/Access to Water (or it can be treated as Human Water Points), 01 Number Cattle Ghat and 03 Numbers Wazu (Ablution) Places have been constructed upto end June 2023. These target are likely to increase as the project development works proceeds further.

16. Please refer to the **Annexure-01: 6th Semiannual Safeguard Monitoring Report (SASMR)** for more details related to the progress during the period January to June 2023.

1.3 PROJECT SITE VISIT

17. **Validation Visit:** Field trip to the project areas in MRB and ZRB has been undertaken by the External Monitoring Consultant from 8th to 11th August 2023. The aim of the visit is to validate the 6th SASMR for the period from January-June 2023. For this purpose the EMC (External Monitoring Consultant) has undertaken exhaustive field trips to the entire project area covered under the Mula River Basin(MRB) in Khuzdar area and Zhob River Basin(ZRB) in Zhob District. These are the areas having lot of potential for development for irrigated agriculture and livestock rearing.

1.4 MEETINGS/CONSULTATIONS

18. **Project Management Office (PMO) Meeting:** On arrival External Monitoring Consultant (EMC) at Quetta by mid-day a meeting was held at PMO on 8th August 2023. Followings were the participants with the External Social Safeguard Monitoring Consultant:

- | | |
|----------------------------|----------------------------|
| • Mr. Sufyan Durrani | Project Director |
| • Mr. Mohammad Asif Mastoi | Deputy Project Director |
| • Ms Samina Mengal | Social Safeguard Mobilizer |
| • Ms Saima Noor | Social Mobilizer |

19. **Progress Review:** After usual introduction with the staff, the progress of the various project activities were discussed in detail. Some issue regarding the quantification and allocation of the land under the categories of Unsettled and Settled land in the Siri Toi Dam Reservoir area has arisen. There is some land area (in this reservoir) which needs to be re-surveyed to be further fine-tuned by the Revenue Department to verify its classification into settled or unsettled land. And its status is to be finally established as if it is or not a part of the project impacted area. This was informed by the Project Director that a meeting on 9th August 2023 has been planned with the Deputy Commissioner of Zhob district to discuss the matter to resolve any in-accuracy in land area measurements.

20. **Siri Toi Dam Community Consultations:** Consultation meeting with the community leaders of Killi Hazarat of Siri Toi dam area was also held at PMO office. Mr. Hameed Ullah Pirzada (Cell No. 03452633461 and 03339997847) and Mr. Sami Ul Haq Pirzada (Cell No. 0348 2630613) came to meet the PD. EMC also had the opportunity to meet these gentlemen. They expressed their satisfaction and pleasure that this project is not only going to benefit them but also their next generations. They also assured the PMO, their full cooperation in facilitating the construction works of the Siri Toi Dam and its ancillary structures.

21. **Meeting with Beneficiaries:** Meetings were also held with the beneficiaries of the

project located in the MRB and ZRB project areas. List of beneficiaries is given in Annexure-03.

- 22. Public Consultation Meetings in MRB Areas:** A visit was conducted on 9th August 2023 to the site in Karakh District, of Khuzdar. During the site visit Solar Powered Drip Irrigation and Ruminant (Goats/Sheep) were provided by the project to the resource poor beneficiaries of the area. This visit was made to understand the status of the progress made in various components of the project. These field works were covering the Solar powered water extraction and its use at farm level with Drip Irrigation .and also to visit the farming community provided with the ruminants flocks raising activities.
- 23.** Finding of the community consultations are given below. Keeping in view the local culture and traditions, consultation session were held in which directly photographing and showing the faces of females were avoided as a matter of respect for the local culture(See Pictorial Profile).

1.5 FINDINGS

- 24. Drip Irrigation System Installation:** There are 60 beneficiaries each for MRB and ZRB areas for the Drip Irrigation System Powered by Solar system. Installation work has been completed to 67%. Installation work is continued on the remaining number of the beneficiaries. This work is in various stages of progress. Mostly the two acres area of the each beneficiary has been planted with choice quality mango (*Mangifera indica*) cultivar (variety) **Sindheri**. All the plants are in good shape and making new flushes of growth, as a manifestation of establishing the plants successfully.
- 25. Ruminants and Breeding (Progress Of Distribution Of Goats/Sheep To The Approved Women):** The list of the women who received goat/sheep of MRB and ZRB river basin up to June 2023 is provided in the Annexure-01 Briefly it is added here also that all the sixty nine (69) i.e 100% females have been provided the Goats in MRB and sixty seven (67) i.e 97% females have been provided sheep in ZRB and there are two flocks under processing and yet to be provided to eligible/approved beneficiaries of this component of the project..
- 26.** Each of the women household beneficiary have been provided four ruminant. Three females and one male goat for further multiplication. During the initial period they have been supported through funding to procure the feed for the ruminant. One of the beneficiary was enthusiastic to express her pleasure and reported that one of females goat of her flock is on the family way. This has brought happiness and pleasure to the owners/family. This type of proliferation in their ruminants will bring more income to their limited resources with each year having two breeding seasons. They will be able to multiply their flock and it will keep on adding to their financial and physical resources. This will contribute significantly to their social safeguards efforts and uplifting their living standards. The owners of the flock were happy to express that they were expecting the regeneration process will bring in more prosperous days ahead by increasing the number of ruminant heads. Even it will also regulate the milk supply for the family use
- 27. Minor Diseases:** Mostly the ruminant provided to the eligible/deserving women of the villages in Karakh district in the Khuzdar area were observed to be in good shape and health. This was reported that immediately upon arrival of these ruminants some minor diseases like watering eyes and coughing were observed. This appeared to be due to the change in the environment from the place of their origin. With medical care (vaccination) coupled with the adjustments to the local climatic condition, the ruminants have adopted it well gradually. The owners are taking good care of their flock.

- 28. Master Trainers:** During then public consultation process, it was observed that there are three (3) beneficiaries of the ruminants who have primary, secondary and higher secondary school level education. They were in general more receptive and with higher level of awareness and how to take care of their ruminants regarding the breeding, feeding and health aspects of their flock. These three relatively better educated ladies could help and guide their fellow beneficiaries ladies in the same village as master trainers in educating other and promote awareness in ruminants care.
- 29. Observation on Education and Women Empowerment:** This was also reported that there is a girls educational school in the village and girls are being educated in the school from the preliminary to middle and intermediate level classes. This is positive development and will go a long way towards poverty alleviation and empowerment of the women of this area.
- 30. Construction of Weir:** As a part of the water resources development of the MRB, a weir is under construction and it was observed that the downstream some earthwork was going-on with the heavy earth moving machinery. The photographic profile section gives an illustration of the development activity. This weir will hold water and its supply to the adjoining agricultural area will be regulated.

1.6 METHODOLOGY ADOPTED

- 31.** The methodology adopted for the validation of 6th Semi Annual Internal Report is based on the following parameters.
- Meeting with Project Management and Social Safeguard Staff
 - Public consultation with community representatives
 - Meeting with the Consultant Team
 - Site visit
 - Literature review of the published project reports
 - Telephonic contacts with different stakeholders
- 32. Please be noted that the 6th Semi Annual Social Safeguards Internal Monitoring Report (January-June 2023) has been validated by Semi-Annual External Monitoring Report # 3 by Individual Consultant for Social Safeguard Compliance (External Monitor).**

1.7 STATUS OF THE EARLIER COMPLAINTS

- 33.** Two complaints were reported directly to the ADB. In the first complaint an aggrieved person (Mr. Muhammad Abuzar Mando Khel, Cell No. 0310-8359780) resident of Zhob has raised a complaint that he should be considered for project assistance and provided the ruminant and solar system installations, He was called for meeting with the Project Director and his eligibility was established . He has been provided with the assistance under the project .The complainant has withdrawn the complaint and expressed the satisfaction that his concerns have been addressed. The same was reconfirmed by the complainant on Telephonic Contact.
- 34.** Another complaint was also lodged through an e,mail to the ADB by Mr. Aziz Mandokhail. The complainant was informed by the Project Director PMO that the Deputy Commissioner Zhob is responsible for the land acquisition. Funds have been already deposited by the project for its disbursement to the entitled/eligible owner of the land as and if it falls in the project impacted area.. Land acquisition process is actively going on and section 9 LAA 1894 is being invoked .Press notification has been made to receive any objection(s) within 15 days period on the land acquisition. In this

advertisement the detail of the specific Khasra Numbers have been given. This advertisement is published in the press for information of general public..(Annexure - 04

1.8 CONCLUSIONS

- 35. Based on all the achievements as summarized above, it is evident that everything is operational and project is running smoothly and it is heading towards the right direction in order to meet the Project objectives. Social safeguard policies are being diligently implemented.**

1.9 RECOMMENDATIONS / SUGGESTIONS

- 36.** As per earlier demarcation there were 7 acres of land in the Siri Toi Dam Reservoir area which was declared as settled land. This issue was brought to the notice of the Revenue Department that this area is not falling in the reservoir. For clarification it was agreed by the project and Revenue staff to carryout re-survey. A joint team was constituted and field survey was carried out. On the basis of resurvey it was clarified that the 7 acres of land is not located in the reservoir area. Hence a fresh resurvey report was developed which has clearly defined that the entire reservoir area of Siri Toi Dam project is declared as the unsettled area(Annexure-02).
- 37. Section 9 of LAA Notification:** Section 9 of LAA has been notified to the public through press to submit any objection, within the next 15 days.. This will further pave the way towards invoking the Section 11 in its due course of time. So this land acquisition process is moving further(Annexure-04)..
- 38. Section 11 of LAA:** The EMC recommended the PMO team to pursue with the LAC for invoking Section 11 for land acquisition in Siri Toi Dam project area and resettlement processing of DPs.
- 39. Ruminant Grant Extension:** Ruminants supply to the resource poor segment of the rural population of the area is a very beneficial contribution towards sustainable development of the society. This is being well received and appreciated by the women beneficiaries of the project area. This is suggested to extend this grant to cover additional families . This will make significant change in uplifting the social and financial status of additional needy families of the project area through economic empowerment and food security.
- 40. Ruminant Feeding Arrangements in Winter Season:** With the community interaction it was observed that during the summer season rains, plenty of grasses are available in the grazing areas and the ruminants are well fed. However during the winter season there is dearth of feed for the ruminants. There remain no green pastures and the flock owners are concerned as how to feed the ruminants during the winter season. Although the project has provided funds to each beneficiary to ensure that the ruminants are properly fed during the fodder scarcity period. This is suggested by the EMC to participants of the community consultations; to collect and dry the surplus green fodder in the summer season and store it properly for its use during the winter season.
- 41. Vocational Training:** At both the locations visited during the field trip i.e. to Khuzdar and Zhob areas it was emphasized by the participants to give support in vocational training like repairing of the household items. equipment and farm machinery. This demand may be considered on its merit Although fruits/vegetables preservation training has been imparted to some of the beneficiaries of the project area by the

project staff. This is a good activity. This requires to be further continued to extend to other areas of the project,

- 42. Solar System and Generation of Employment:** Installation of the solar system, boreholes development/construction and pumping of water for irrigation of limited farming area coupled with the drip irrigation system is serving the purpose of demonstrating the improved irrigation. This is also paving way for introduction and adoption of high efficiency irrigation system at farm level. Array of solar panels spread over a large farming areas at field level is an indicator of brighter and prosperous future of the small scale land holders and their generations in the future. Continuous on farm training of the project supported farming community in the maintenance and repairs of the total irrigation system is needed so that minor or major repairs could be handled at community level. This will generate employment opportunities at local level and give confidence to the farming community. Such training will also make availability of skilled manpower at local level and provide opportunities for enhanced family income.
- 43. Awareness Drive:** Efforts needs be further geared to educate and create awareness among the beneficiaries to
- Regulate the extraction of water from the well for use in the drip irrigation system and to make sure to be judicious in use of the water resources and avoid unnecessary mining of water over and above the essential use.
 - Impart training to repair and maintain their farm equipment and tools.
 - Surplus water is though being used to grow other farm crops like rice, cotton, fodder but addition of pulses crops and seasonal vegetables may also be considered in its appropriate season under irrigated conditions. This will also provide job opportunities to local manpower.
- 44. Land Use Pattern:** Although selected famers with low resources and fulfilling the selection criteria by the project, are having support for provision of irrigation network on two acres of land. These are being used for establishing the orchards of mango (*Mangifera indica*) trees.. The plant to plant and row to row distance is reported as 25 feet for plantation of the *Sindhери*; a choice quality mango cultivar (variety).
- 45. Efficient Use of Resources:** In between the rows of mango trees, additional rows may be developed for the vegetable growing with the provision of additional drip lines if the resources allow or alternately furrow irrigation system may be adopted for the said purpose in order to use the resources (land and water) efficiently.
- 46. Inter Cropping and Improve Cash Flow:** This is suggested to consider inter cropping with other short-duration maturity period of crops like summer/winter vegetables as appropriate to the local conditions in the area between the rows of fruit planted areas. This will generate the cash flow to the famers in the interim initial period of 2-3 years. By this time the mango trees will start bearing some fruit and then onwards this practice of intercropping can be phased out. There is reasonable space in two acres area allocated for mango growing. During the initial period additional drip lines may be considered for intercropping. With the small land holding this intercropping will generate income and improve the cash flow to the small farm owners.
- 47. High Value Crops:** While farmers are planting the fruits trees, it has been observed in the field that with the availability of ample water supply they have also allocated some of their areas to the cultivation of high value crops like rice and cotton in summer season in the project area in Karakh district.
- 48. On-Farm Water Management:** The project farming areas of the villages in Karakh district are being provided with the installation of the lined water channels as a part of

the On-Farm Water Management component; to conserve the water supply with the improved delivery system to irrigate the crops on these farming areas. With the availability of the water from the boreholes improved irrigation system is being established for the farming community of the project area. This will, besides improving the crop output; will also facilitate the farming community to irrigate some additional area of their land holdings to enhance farm crop production. This will generate additional income for the family and ensure sustainable food security and social safeguard of the farming community.

- 49. Compensation Reservoir:** This was observed that in some area the farmers with relatively large land holdings have constructed the compensation reservoir (in ZRB area) of water for supply of the water to the farming area; in case of prolonged dry seasons and /or relatively low output from the wells. Such compensation reservoirs are able to irrigate their additional farming area as well. It is suggested that similar strategy may be also considered (on its merit) in order to irrigate additional farming area(see photograph).
- 50. Olive Plantation:** In ZRB project area olive plants(Oleas europaea) small nursery plants have been supplied from Chakwal (Punjab) by certified olive nursery plant suppliers. These plants are placed in the farm of the selected beneficiaries. These nursery plants are ready for plantation. This was emphasized to the farmers that these plants need to be given proper care at pre-plantation stage also. Regular watering and removal of any weeds is required from these potted olive plants. These should be shifted to its allocated plantation area as soon as possible.
- 51.** The 6th Semi Annual Safeguard Internal Monitoring report is attached as **Annexure-01**.

1.10 PICTORIAL PROFILE



Figure 1: Meeting with Killi Hazrat Local Community Representatives of Siri Toi Dam in the Project Director Office



Figure 2: Goats provided to the beneficiaries at Village Wandhri Karakh District



Figure 3: Installed Solar Power Drip Irrigation System at Wandhari Karakh District



Figure 4: Visit to the Watercourse under construction Scheme at MRB Karakh District



Figure 5: Meeting with Female Livestock Beneficiaries at Village Wandhri Karakh District MRB



Figure 6: Mango Planted Areas at Village Wandhri Karakh District MRB



Figure 7: Rice Transplanted Field at Village Wandhri Karakh District MRB



Figure 8: Under construction Weir near Village Wandhri District Karakh



Figure 9: Sheep Flock provided to the beneficiaries at Badenzai (ZRB)



Figure 10: Visit Solar power System Installed at Village Badenzai Zhob



Figure 11: Meeting with Female Livestock Beneficiaries at Village Badenzai ZRB



Figure 12: Grapes Orchard bearing Heavy Fruit at Village Badenzai ZRB



Figure 13: Olive Nursery Plants from Chakwal ready for plantation ZRB



Figure 14: Olive Nursery Plant from Chakwal for Plantation in ZRB



Figure 15: Privately owned Compensation Water Reservoir in Badenzai ZRB



IRRIGATION DEPARTMENT GOVERNMENT OF BALOCHISTAN

Pakistan: Balochistan Water Resources Development Sector Project (BWRDSP) Loan 3700-PAK



6th SEMI-ANNUAL SOCIAL SAFEGUARDS INTERNAL MONITORING REPORT (January-June 2023)

July, 2023

A Joint Venture of



National Engineering Services Pakistan (Pvt) Limited Lahore (Lead Partner)



Rehman Habib Consultants (Pvt) Limited (JV Partner)



Engineering General Consultants EGC (Pvt) Limited (JV Partner)

in association with



Asian Advisory Services (Pvt) Limited

6th SEMI-ANNUAL SOCIAL SAFEGUARDS INTERNAL MONITORING REPORT (January-June 2023)

TABLE OF CONTENTS

TABLE OF CONTENTS	i
LIST OF TABLES	iii
LIST OF ANNEXES	iv
1 PROJECT DESCRIPTION	1
1.1 GENERAL	1
1.2 PROJECT OBJECTIVE	1
1.3 PROJECT SCOPE	1
1.4 PROJECT OUTPUTS	2
1.4.1 Output-1	2
1.4.2 Output-2	2
1.4.3 Output-3	3
1.5 REPORTING PERIOD	3
1.6 PROGRESS DURING THE REPORTING PERIOD	3
2 MONITORING OBJECTIVES AND METHODOLOGY	3
2.1 OBJECTIVE OF THE SEMI-ANNUAL MONITORING REPORT	3
2.2 MONITORING INDICATORS	3
2.3 MONITORING METHODOLOGY	4
3 LAND ACQUISITION AND RESETTLEMENT PLAN (LARP) OF SIRI TOI DAM SUBPROJECT-ZRB	4
3.1 SCOPE OF LAND ACQUISITION	5
3.2 SUBPROJECT STAKEHOLDERS	5
3.3 IMPACT ON LAND	5
3.4 LAND OWNERSHIP	5
3.5 IMPACT ON LAND AND AFFECTED POPULATION	5
3.6 SOCIO-ECONOMIC PROFILE:	6
3.7 SUBPROJECT IMPACT ON LIVELIHOODS	6
3.8 OTHER FINDINGS:	6
3.9 GRIEVANCE REDRESSAL MECHANISM (GRM):	6
3.9.1 Formation of Grievance Redress Committee (GRC)	6
3.9.2 GRCs of MRB Area:	7
3.9.3 GRCs of ZRB Project Area:	7
4 PREPARATION OF SOCIAL DUE DILIGENCE REPORTS (SDDRS)	8
4.1 SDDRs of 6 subprojects	8
4.2 SDDRS FOR SOLAR POWERED DRIP IRRIGATION SYSTEM FOR MRB & ZRB AREA 8	
4.3 IMPLEMENTATION OF GENDER ACTION PLAN (GAP)	9
4.3.1 Pressing Needs of Women	10
4.3.2 Findings of Women Response	10
4.3.3 Concerns of Women	10
4.4 MEETINGS WITH MALE COMMUNITIES	11

4.4.1	Pressing Needs of Male Community of Siri Toi subproject	11
5	PREPARATION OF SDDRS OF “LIVELIHOOD AND INCOME GENERATION THROUGH DISTRIBUTION OF GOATS/SHEEP” FOR WOMEN IN MRB AND ZRB SUBPROJECT AREA.	11
5.1	PREPARATION OF SDDR OF MULA RIVER BASIN (MRB), KHUZDAR.....	11
5.1.1	The Project Area	11
5.2	PREPARATION OF SDDR OF LIVESTOCK PROVISION FOR ZHOB RIVER BASIN (ZRB), ZHOB.....	11
5.2.1	The Project Area	11
5.2.2	Objectives of the Project.....	11
5.3	LIVELIHOOD & INCOME GENERATION THROUGH SHEEP/ GOAT DISTRIBUTION AND ITS SCOPE	12
6	FINDINGS OF DUE DILIGENCE ACTIVITIES.....	12
6.1	INVOLUNTARY RESETTLEMENT (IR) CATEGORY	12
6.1.1	Land Acquisition.....	12
6.2	INDIGENOUS PEOPLES (IP) CATEGORY.....	13
6.3	PROGRESS OF DISTRIBUTION OF GOATS/SHEEP TO THE APPROVED WOMEN.....	13
6.4	PREPARATION OF SDDR OF “OIL EXTRACTION PLANTS AND FRUIT/VEGETABLES PROCESSING PLANTS” FOR MRB AND ZRB AREA	14
6.4.1	Criteria for Oil Extraction Plant	14
6.4.2	Model and Specification of Oil Extraction Plant	14
6.4.3	Criteria for Fruit/Vegetables Processing Plant	15
6.4.4	Model and Specification of Fruit/Vegetables Processing Plant	16
6.4.5	Agreement/Undertakings from the Approved Applicants.....	17
6.4.6	Installation of Oil Extraction and Fruit/ Vegetables Processing Plants in MRB area	17
6.4.7	Meeting Photographs of Approved Applicants of MRB area	17
6.4.8	Installation of Oil Extraction and Fruit/ Vegetables Processing Plants in ZRB area	17
6.4.9	Meeting Photographs of Approved Applicants of ZRB area	18
6.5	CONSTRUCTION OF SOCIAL STRUCTURES DURING THE REPORTING PERIOD.....	18
6.6	SOCIAL SAFEGUARD COMPLIANCE.....	18
7	FOLLOW UP ACTIVITIES.....	19
7.1	PROVISION OF CASH INCENTIVES TO THE WOMEN FOR FODDER OF LIVESTOCK.....	20

LIST OF TABLES

Table 1-1: Proposed Subprojects and Current Status	1
Table 3-1: Summary of the Affected Settled Land and DPs (Project Components)	5
Table 3-2: GRCs Formed at Village-Level in MRB Project Area	7
Table 3-3: GRCs Formed at Village-Level in ZRB Project Area	8
Table 4-1: Progress During the reporting Period of Jan-Jun. 2023	9
Table 6-1: Provision of Goats and Sheep to the Approved Women in both River Basins	13
Table 6-2: Provision of Social Structures/Facilities (Nos.) up to June 2023	18
Table 6-3: Survey Report of Social Compliance	18
Table 7-1: Follow up Visit of the MRB and ZRB area	19

LIST OF ANNEXES

ANNEXURE 1: RESETTLEMENT BUDGET OF SIRI TOI DAM SUBPROJECT

ANNEXURE 2: A SAMPLE OF UNDERTAKING AND EVIDENCE OF LAND OWNERSHIP TO INSTALL SOLAR POWERED DRIP IRRIGATION SYSTEM BY THE FARMERS OF ZHOB PROJECT AREA

ANNEXURE 3: GENDER ACTION PLAN (GAP) IMPLEMENTATION STATUS REPORT MONTH OF JUNE 2023

ANNEXURE 4: SCREENING FORM TO SELECT WOMEN FOR LIVESTOCK PROVISION

ANNEXURE 5: UNDERTAKING BY THE WOMEN APPLICANTS FOR LIVESTOCK PROVISION

ANNEXURE 6: MEETINGS/CONSULTATION PHOTOGRAPHS OF WOMEN

ANNEXURE 7: ADB,s CHECKLIST OF INVOLUNTARY RESETTLEMENT

ANNEXURE 8: ADB,s CHECK LIST OF INDIGENOUS PEOPLES (IPS)

ANNEXURE 9: LIST OF WOMEN, WHO RECEIVED GOATS/SHEEP DURING THE PERIOD OF JANUARY-JUNE.2023

ANNEXURE 10: SAMPLE OF AGREEMENT, UNDERTAKING AND LAND OWNERSHIP EVIDENCE FOR OIL EXTRACTION AND FRUIT/VEGETABLES PROCESSING PLANTS IN BOTH RIVER BASINS

ANNEXURE 11: ADB,S CHECKLIST OF IR CATEGORIZATION FOR OIL EXTRACTION AND FRUIT/VEGETABLES PROCESSING PLANTS IN BOTH RIVER BASINS (MRB & ZRB)

ANNEXURE 12: ADB,S CHECKLIST OF INDIGENOUS PEOPLES CATEGORIZATION FOR OIL EXTRACTION AND FRUIT/VEGETABLES PROCESSING PLANTS IN BOTH RIVER BASINS (MRB & ZRB)

ANNEXURE 13: CASH INCENTIVES TO 55 WOMEN FOR LIVESTOCK FODDER AND TREATMENT OF ZHOB AREA

1 PROJECT DESCRIPTION

1.1 GENERAL

- Water is a critical resource for sustainable economic development of Balochistan. The Government of Balochistan (GoB) formulated Integrated Water Resources Management (IWRM) Policy to improve efficiency of surface and ground water and the Project supports in implementation of the Policy. The Policy provides a comprehensive framework for the province to address the issues of water management and development in the context of basin approach, with water harvesting, and groundwater recharging as an integral part of watershed management. About 11 potential subprojects out of over 300 long lists in the Zhob and Mula river basins were selected for potential Asian Development Bank (ADB) financing based on a set of criteria such as water and land availability, economic viability, and a balanced approach to extending development support to different tribal groups. The proposed project will construct and improve irrigation land of about 17,592 hectares (ha), and benefit about 42,900 farmers in the Balochistan province.

1.2 PROJECT OBJECTIVE

- The project of Balochistan Water Resources Development Sector Project (BWRDSP) is to increase agricultural production in the project area by: (1) improving and constructing irrigation infrastructure, (2) developing command area and establishing and/or rehabilitating watershed protection and (3) strengthening institutional capacity.

1.3 PROJECT SCOPE

- The project consists of 11 subprojects; 5 in Zhob and 6 in Mula river basins. The subprojects relate to improvement in irrigation system and construction of Siri Toi Dam in Zhob basin. The list of 11 subprojects with the current status is as below in Table 1-1:

Table 1-1: Proposed Subprojects and Current Status

Sr.	Name of Subproject	Type of Document to be Prepared	Current Status of the Subproject
Zhob River Basin (ZRB)			
1	Siri Toi Dam, settled land	LARP	Prepared LARP.
	Siri Toi dam, unsettled land/area	SDDR	Construction is in progress.
2	Killi Sardar Akhter PIS	SDDR	Construction is started
3	Farmers Managed PIS/FIS Schemes	SDDR	delay
4	Ahmadzai PIS+FIS	SDDR	Construction is completed
5	Sabakzai Dam Command Area Rehabilitation Works	SDDR	Design in progress for Contract
Mula River Basin (MRB)			
1	Churri Infiltration Gallery	SDDR	Design in progress for Contract.
2	Karkh Valley Dev. Scheme	SDDR	Construction is in progress
3	Manyalo, Raiko & Rind PIS	SDDR	Contract awarded on 2-5-23
4	Kharzan-Hatachi Infiltration Gallery	SDDR	Construction is in progress
5	Pashta Khan & Grambowad PIS	SDDR	Contract awarded on 2-5-23
6	Farmers Managed PIS/FIS Scheme Improvement	SDDR	delay

4. The subprojects of Zhob basin are: Ahmedzai PIS + FIS; Killi Sardar Akhter PIS; Sabakzai Command Area Development; Farmers managed PIS/FIS Scheme Improvement and Siri Toi Dam. The Zhob basin projects will bring 4207 ha new area under irrigation from Siri Toi Dam and will improve irrigation system for 4091 ha area. Ground water recharge of 4091 ha and Khushkaba farming of 561 ha will be additional benefits of Zhob basin subprojects implementation.
5. The subprojects of Mula basin relates to improvement in irrigation system which are: Churri Infiltration Gallery; Kharzan-Hatachi Infiltration Gallery; Pashta Khan & Grambowad PIS; Karkh Valley Development; Manyalo, Raiko & Rind Ali PIS; and Farmers Managed PIS/FIS Scheme Improvement. The project will bring 1782 ha new area under irrigation and will improve irrigation system for 5673 ha area of Mula river basin. It will further improve 1278 ha under Khushkaba farming and will recharge ground water of 321 ha.

1.4 PROJECT OUTPUTS

1.4.1 Output-1

6. Irrigation infrastructure and watershed protection constructed and/or rehabilitated. The output will construct, upgrade, or rehabilitate (i) Siri Toi Dam with storage of 30 Million Cubic Meter (MCM), including a spillway and a water intake; (ii) weirs and infiltration galleries; (iii) about 276 kilometers of irrigation network, including head works, offtakes, sluice gates, other associated structures, and livestock drinking facilities; (iv) infrastructure to reduce flood risks to irrigation canals and the command area; and (v) facilities to increase women's access to water for domestic use, such as washing pads and water collection points. It will also support watershed protection for about 4,145 ha, including through (i) the rehabilitation of trees and grasses in forests; and (ii) land and water conservation activities, such as check dams, water harvesting structures, and small storage ponds for plantation and/or groundwater recharge.

1.4.2 Output-2

7. Command area established and/or improved. This output will support the development of about 16,592 ha of command area, including 1,839 ha for khushkaba (rainwater harvesting) farming. It will involve the (i) construction and rehabilitation of secondary and tertiary canals; (ii) construction of lined watercourses; (iii) improvement of on-farm water management and agronomic techniques, such as land leveling and irrigation scheduling; (iv) construction of a kacha (desert) track and access roads; (v) construction of rainwater harvesting and storage facilities; (vi) provision of farm machinery; and (vii) provision of training on sustainable farming.
8. The output will support: the pilot testing of about 130 ha of high-value agriculture in the project area; installation of about 160 cost-effective solar-powered drip irrigation systems; the construction of two olive oil extraction plants; two processing plants for fruits and vegetables; and the construction of at least 22 women-led small-scale income-generating agribusinesses for livestock. It will strengthen high-value farming technology and increase agricultural production by demonstrating technology on at least 130 ha in 160 high-value fruit and vegetable farms and by developing guidelines on the efficient use of water and agriculture inputs. It will also (i) develop community capacity for high-value agriculture, (ii) create awareness programs on safe drinking water practices and food nutrition for women and girls, and (iii) provide about 250 women and girls with training in kitchen gardening skills.

1.4.3 Output-3

9. Institutional capacity strengthened. This output will support the (i) provision of consulting services for detailed engineering design, construction supervision, and implementation support; (ii) provision of training for the executing and implementing agencies on project management, financial management, procurement, disbursement, gender, and social and environmental safeguards; (iii) procurement of hydro-meteorological equipment to strengthen information collection and water use monitoring; and (iv) development of infrastructure for improved project management and training.

1.5 REPORTING PERIOD

10. This semiannual social safeguards monitoring report is for the period of January to June 2023.

1.6 PROGRESS DURING THE REPORTING PERIOD

- During the period following progress was achieved:
- Final Updated LARP for Settled land of Siri Toi dam subproject addressing ADB comments.
- Distribution of goats/sheep to the approved female applicants of MRB and ZRB area.
- Installation of Solar tubewells in MRB and ZRB area.
- Meetings and Consultation with approved male applicants for “ **Oil Extraction plants and Fruit/Vegetables Processing Plants**” in MRB and ZRB area

2 MONITORING OBJECTIVES AND METHODOLOGY

2.1 OBJECTIVE OF THE SEMI-ANNUAL MONITORING REPORT

11. The project planning documents laid obligation of semiannual social safeguard monitoring of the project to ascertain the implementation progress through review of progress documents and monitoring of safeguard implementation activities in project execution. It includes review and verification for effective implementation of social safeguard plans and assess whether envisaged objectives of enhancing, or at least restoring the livelihoods of all DPs is achieved in real terms.

2.2 MONITORING INDICATORS

12. During the reporting period, Specific monitoring were based on the following output:
- a) Monitoring of social concerns on ongoing construction activities of Killi Ahmad Zai Subproject of Zhob River Basin (ZRB), Zhob, that's now completed.
 - b) Monitoring of social concerns on ongoing construction activities of Karkh Valley Development and Kharzan-Hatachi subprojects of Mula River Basin (MRB), Khuzdar.
 - c) Progress on GAP component including livelihood and income generation through distribution of livestock to the poor and vulnerable women of MRB and ZRB.
 - d) Progress on installation of Solar powered drip irrigation system in MRB and ZRB.
 - e) Progress on Section notifications of Siri Toi Dam Subproject; and
 - f) Conducted Field Survey of Churri Infiltration Gallery Subproject, MRB, Khuzdar for the Preparation of SDDR.

2.3 MONITORING METHODOLOGY

13. This Semi-annual social monitoring report is based on review of, i) Detail Design of the subprojects, ii) Safeguard reports (LARP/ SDDRs), iii) record on consultations with DPs including GAP and other community consultations; iv) updates on grievance redress mechanism including complaints recording and v) census of DPs and socio-economic profile of the area.

3 LAND ACQUISITION AND RESETTLEMENT PLAN (LARP) OF SIRI TOI DAM SUBPROJECT-ZRB

14. Internal Monitoring Report (IMR) of the unsettled land under the Siri Toi Dam Subproject was submitted during March 2022. After that, External Monitor (EM) visited the site in the past and also in May 2023 and submitted External Monitoring Report (EMR) on unsettled land of Siri Toi Dam.
15. Final LARP of Siri Toi Dam was prepared after verification of land records, noting structures and activities of Displaced Persons (DPs) on 16th December 2021. The LARP was improved by incorporation of ADB comments and necessary information, and it was approved by ADB. The SDDR of Siri Toi dam of Unsettled land is being implemented. The LARP of settled land/area was approved and accordingly LARP budget Rs.36.88 million was prepared/ approved by DAPC. LARP budget is provided in **Annexure1**.
16. Section 7 of land acquisition was notified by the revenue department in November 2022. Now waiting for the notification of Section 11 for the payment of land compensation to the DPs.
17. Construction activities on unsettled land (Govt.) have been started in December 2022 of spillway and spillway channel. A few photographs of working at site are provided below:



18. The main features of the findings are provided below:

3.1 SCOPE OF LAND ACQUISITION

19. For the construction of dam reservoir and its related structures, two main canals, 10 distributaries and 03 minors of various width and length, 442 hectares (1093 acres) including 35 hectares (88 acres) settled land and 407 hectares (1005 acres) unsettled land will be acquired. The Right of Way (RoW) of the proposed channels varies significantly due to hilly, terrain, rocks and topographic variation. The land falls in Tehsil and District Zhob, Balochistan.

3.2 SUBPROJECT STAKEHOLDERS

20. Three major categories of project stakeholders were identified for the Siri Toi Dam Subproject (i) government institutions who are involved in the management of the Project (ii) DPs who are the landowners and (iii) the communities residing along the right and left irrigation system.

3.3 IMPACT ON LAND

21. Based on the detailed design, total 1093 acres of land will be acquired for the sub-project. Out of which 727.30 acres will be acquired for the Siri Toi Dam, 135 acres will be acquired for the Right Bank Irrigation System and 230.50 will be acquired for the Left Bank Irrigation System. In total, 365.50 acres of land will be acquired for the both left and right bank irrigation systems.

3.4 LAND OWNERSHIP

22. Out of total 1093 acres land to be acquired, 88 acres is the settled land (privately owned) and remaining 1005 acres is the unsettled land (government owned) and considered as public land. Out of total 88 acres settled land, 07 acres located in dam area and remaining 81 acres falls in the left bank irrigation system. Out of total 1005 acres unsettled land, 720.30 acres falls in dam area, 149.50 acres falls in the left bank irrigation system and remaining 135 acres falls in the right bank irrigation system.

3.5 IMPACT ON LAND AND AFFECTED POPULATION

23. The land to be acquired (88 acres privately owned) is un-productive & barren and currently there is no economic activity on this land except 1 DP who will lose , animal shed and immature fruit tree in dam area. Due to the total 88 acres affected settled land; 129 number of DPs will be losing their barren land as detailed in **Table 3-1**. Out of which, 16 number will be displaced due to the settled land falling in the dam area and 113 number will be affected due to the settled land falling in the left bank irrigation system.

Table 3-1: Summary of the Affected Settled Land and DPs (Project Components)

Sr. No	Project Component	Name of Killi	Settled Land (acres)	No. of DPs	DP Losing Structures, Trees and Land	Total DPs
1	Dam Area	Landi	07	15	01	16
2	Left Bank Irrigation System	Ahmed Khel	81	113	0	113
3	Right Bank Irrigation System	Nil *	0	0	0	0
Total			88	128	01	129

*Unsettled land belonged to the State.

3.6 SOCIO-ECONOMIC PROFILE:

24. The land under acquisition belonged to 4 killies names i) Killi Ahmad Khel (Killi Hazrat Sahib), ii) Killi Landi, iii) Killi Karigran and iv) killi Gaddai khel. Except Killi Ahmad Khel, other three killies are located out of project area. People left the area, houses dismantled and moved to other killies/area for their earning. There are 129 DPs whose monthly income varies; very low income below Rs.20,000 of 9.47%, medium income Rs.20,000 to 40,000 of 63.16% and decent income above Rs.40,000 of 27.37%.

3.7 SUBPROJECT IMPACT ON LIVELIHOODS

25. Generally, it was also observed by the team that project will have positive impacts overall on their socio-economic situation which is at present in degradation condition. The communities have strong feelings of positive effects of Siri Toi Dam Subproject. Because their land holdings are barren due to non-availability of water. With the availability of irrigation water, their land will become under cultivation resulting green revolution in the area. The Project will play a pivotal role to reduce poverty significantly in the area. With the increase of income, education of the community will be increase. There will be development of structure, communication, roads and living standard as well.

3.8 OTHER FINDINGS:

- No settlement or amenities in ROW area.
- No public structure/fixture is under project impact.
- No indigenous peoples found in the area.

3.9 GRIEVANCE REDRESSAL MECHANISM (GRM):

26. Grievance Redress Mechanism has been approved for the project which constitutes 3 tiers of Grievance Redressal Committees (GRC). 1st tier Displaced Persons-GRC structured for each subproject area and each DP-GRC comprised of 4 members. 2nd tier Basin Level-GRC for each basin comprised 6 members headed by DPD of each basin. 3rd tier Project Level-GRC of 5 members is headed by PD. The GRCs will receive the complaints and facilitate the resolution of affected persons' concerns and grievances. GRM explains how the procedures are accessible to DPs of the project.
27. Project social team visited the area, explained the objectives of formation of Grievances Redressal Committees (GRCs). The team asked the community to select the members of GRCs, who are not controversial, acceptable to all, have spare time to participate in the meetings, accommodative in nature and skill to unite other peoples at one point.
28. The GRCs were formed for MRB and ZRB area as detailed in following sections. Up-till now no grievance/ issue was raised by the DPs so no GRC meeting was needed/ held to resolve the issue. Complaints registered are placed in the project site offices for documentation of complaints. Since there is no complaint received till now therefore, the local people have no grievances related to the project activities.

3.9.1 Formation of Grievance Redress Committee (GRC)

29. With reference to the PMO letter No. PD/BWRDSP/2020/1028-1040 Quetta, the 30th December, 2020 regarding constitution of Grievances Redressal Committee at 1st tier.

The consultants and PIO staff have conducted meetings with DP and mutually organized GRCs.

3.9.2 GRCs of MRB Area:

30. The Consultants Social Team of BWRDSP conducted meetings in the field from 29-5-2021 to 31-5-2021 to form GRC at Village-Level of Karkh Valley Development Subproject, Kharzan- Hatachi Subproject and Manyalo, Raiko & Rind Subproject of Mula River Basin (MRB) District Khuzdar to resolve the issues of local community fall in the subproject area. The project interventions did not impact any private land and assets (structures/fixtures etc.), so no need to form Displaced Person Committee (DPC). However, GRC at Village-Level was formed to safeguard locals. The names of GRC members of MRB subprojects are given in **Table 3-2**.

Table 3-2: GRCs Formed at Village-Level in MRB Project Area

S #	Subproject	Name	Parentage	Position	Contact Nos.	CNIC No.
1	Karkh Valley Development Subproject (MRB)	Haseeb Babar (Social Mobilizer)	Abdul Waheed Babar	Head	0332-7941197	54400-2755251-7
		Javed Ahmad (Karkh)	Bashir Ahmad	Member	0331-8919247	51401-4163757-1
		Shabbir Ahmad (Sun Chakku)	Haj Bahar Khan	Member	0333-7984839	51401-5308917-1
		Miss.Tahira (Karkh)	d/o Mansoor Ahmad	Member	0331-2575803	51401-0807742-2
		Akhtar Iqbal (Environmentalist)	Muhammad Ramzan	Member	0334-9756096	38303-0967411-5
2	Kharzan-Hatachi Subproject (MRB)	Haseeb Babar (Social Mobilizer)	Abdul Waheed Babar	Head	0332-7941197	54400-2755251-7
		Ata Ullah (Kharzan)	Mir Hassan Khan	Member	0333-3764567	51401-0981015-1
		Said Khan (Hatachi)	Mithan Khan	Member	0333-7988592	51401-1004630-3
		Mrs. Khan Bibi (Hatachi)	w/o Noor Ahmad	Member	0334-4188218	51401-2600563-8
		Akhtar Iqbal (Environmentalist)	Muhammad Ramzan	Member	0334-9756096	38303-0967411-5
3	Manyalo, Raiko & Rind Subproject (MRB)	Haseeb Babar (Social Mobilizer)	Abdul Waheed Babar	Head	0332-7941197	54400-2755251-7
		Ali Ahmad (Manyalo)	Dost Muhammad	Member	0333-7991677	51401-5764011-3
		Noor Ahmad (Raiko)	Khan Muhammad	Member	0333-7213497	51401-2293844-5
		Shamim Bano (Manyalo)	w/o Abdus Salam	Member	0334-3728525	51401-6919615-6
		Akhtar Iqbal (Environmentalist)	Muhammad Ramzan	Member	0334-9756096	38303-0967411-5
4	Pashta Khan and Grambowad Subproject	Haseeb Babar (Social Mobilizer)	Abdul Waheed Babar	Head	0332-7941197	54400-2755251-7
		Abdur Rehman	Nabi Bukhsh	Member	0335-0374642	51401-8725080-1
		Rehmat Ullah	Haji Ahmad	Member	0333-2240699	51401-2278955-7
		Gul Naz	-	Member	0335-8125311	51401-5363037-8
		Akhtar Iqbal (Environmentalist)	Muhammad Ramzan	Member	0334-9756096	38303-0967411-5

3.9.3 GRCs of ZRB Project Area:

31. The Consultant's Social Team, BWRDSP conducted meetings in the field areas to form GRC at Village-Level for Ahmadzai PIS/ FIS and Killi Sardar Akhtar Subprojects of

District Zhob to resolve the issues of local community fall in the subproject area. The project interventions did not impact any private land and assets (structures/fixtures etc.), so no need to form DPC. However, GRC at Village-Level was formed to safeguard locals. The names of GRC members of ZRB subprojects are given in **Table 3-3**.

Table 3-3:GRCs Formed at Village-Level in ZRB Project Area

S #	Subproject	Name	Parentage	Position	Contact Nos.	CNIC No.
1	Ahmadzai	Haseeb Babar (Social Mobilizer)	Abdul Waheed Babar	Head	0332-7941197	54400-2755251-7
		Daad Muhammad	Ibraheem	Member	0322-8168651	56503-6433236-7
		Amanullah	Sher Azad Khan	Member	0344-5896504	56503-0258720-7
		Tabassum (female)	Sardar Ali	Member	0333-8467811	56503-7617741-2
		Akhtar Iqbal (Environmentalist)	Muhammad Ramzan	Member	0334-9756096	38303-0967411-5
2	Killi Sardar Akhtar	Haseeb Babar (Social Mobilizer)	Abdul Waheed Babar	Head	0332-7941197	54400-2755251-7
		Fazal Amin	Jafar Khan	Member	-	-
		2.Gull Badeen	Gulzar Khan	Member	-	-
		3.Ahsan Bibi	Fazal Ameen	Member	-	-
		Akhtar Iqbal (Environmentalist)	Muhammad Ramzan	Member	0334-9756096	38303-0967411-5

4 PREPARATION OF SOCIAL DUE DILIGENCE REPORTS (SDDRS)

4.1 SDDRs of 6 subprojects

32. Ahmadzai PIS+FIS, Karkh Valley Development Scheme, Killi Sardar Akhtar PIS, Kharzan-Hatachi Infiltration Gallery, Churri Irrigation subproject and Pashta Khan & Garambowad PIS were prepared and submitted to the ADB. ADB commented on Kharzan-Hatachi and Killi Sardar Akhtar SDDRs for confirmation of ROW from irrigation department. Kharzan-Hatachi certificates of 05 subprojects were received from irrigation department and submitted. During the reporting period, SDDR of Churri irrigation subproject was prepared and submitted. Also conducted project impact assessment of Sabakzai dam subproject. For feasibility study.

33. As the resources are available, the Socio-Economic and Gender survey was conducted to complete the SDDR. (SDDRs based on the design of structures without verification of land ownership from the revenue departments, field verifications and impact assessment).

4.2 SDDRS FOR SOLAR POWERED DRIP IRRIGATION SYSTEM FOR MRB & ZRB AREA

34. The due diligence of installation of solar powered drip irrigation system of the subproject, MRB was conducted. The installation of solar powered drip irrigation systems includes 160 pilot sites under Japan Fund for Poverty Reduction (JFPR) grant for high value agriculture in the project area. Out of the total 160 sites 80 fall in Mula River Basin District Khuzdar and 80 in Zhob area.

35. The SDDR of MRB area was prepared and submitted for the installation of Solar Powered Drip Irrigation Systems for 60 pilot sites under Japan Fund for Poverty

Reduction (JFPR) grant for high value agriculture in the Mula River Basin project area District Khuzdar.

36. Similarly, during the reporting period of October 2022, after conducting consultation meetings with the approved applicants by the PIO and Agriculture department, the SDDR for Solar Powered Drip Irrigation System of Zhob River Basin (ZRB) was prepared. The SDDR was prepared and submitted in October 2022 for the installation of Solar Powered Drip Irrigation Systems for 46 pilot sites under Japan Fund for Poverty Reduction (JFPR) grant for high value agriculture in the Zhob River Basin project area, District Zhob. The list of beneficiaries were provided in the 5th Semiannual Monitoring report, Jul-Dec. 2022.
37. The progress of Solar Powered Drip Irrigation System for MRB & ZRB area was provided in the Quarterly Progress Report Jan-March 2023 while the progress during the reporting period of Jan-June 2023 is being provided in the following Table4-1.

Table 4-1: Progress During the reporting Period of Jan-Jun. 2023

River Basin	Total target of farmers (No.)	Solar system installed by the Nos. of farmers Upto Marc 2023	Solar system installed by the Nos. of farmers During Apr--Jun 2023				Total T/wells, upto Jun 23 (Nos.)	Total Number of Drip System Installed upto Jun. 2023
			Apr	May	Jun	Total		
MRB	60	30	-	-	5	5	35	35
ZRB	60	35	-	-	10	10	45	45
Total	120	65	-	-	15	15	80	80 (67%)

4.3 IMPLEMENTATION OF GENDER ACTION PLAN (GAP)

38. On this Project, the GAP carries much importance as Output 1 & 2, there are number of targets to be achieved during the project period. To achieve these targets, there are line departments like Agriculture/Horticulture, Forest, OFWM and Livestock.
39. The Consultants with the close coordination and support of PIO, worked in the both river basins and conducted 23 consultation meetings with males and females of 06 subprojects fall in Mula River Basin (MRB) Khuzdar and Zhob River Basin (ZRB) Zhob from August 2020 to August 2021 and achieved remarkable progress regarding needs assessment. The needs assessment was submitted to the Client on monthly and quarterly basis. Besides, meetings were conducted with all concerned departments through PIO. Detailed discussions were held and the Consultants updated them about the GAP target and how these targets can be achieved.
40. The activities of provision of livestock (goats/sheep) to the vulnerable and poor women have been started. Meetings conducted with the females in both river basins. Scrutinized the applications as per selection criteria and prepared SDDRs of Mula river basin and Zhob river basin. The progress of GAP component is shown in Annexure 3.
41. The gender consultations were conducted in the subproject areas and the progress on GAP is placed in the following. A socio-economic survey of women of Siri Toi subproject area for Gender Needs Assessment was conducted in 4th Quarter 2021 to assess the socio-economic situation of women and their role in different decision-making activities at the household level. Structured interviews were conducted randomly with 25 women in which 15 female belong to Killi Ahmed Khel while remaining 10 are from Landi.
42. The social team comprising of Social Assessment and Gender Development Specialist and Community Development Specialist organized One-day workshop on gender sensitization at PMO Office Quetta during the month of May 2022.

43. During the quarter (July-September 2022): 1) a selection criteria for screening of women for provision of livestock was prepared after discussion with the POM regarding policy, budget and area; 2) preparing plan for the capacity building of women staff working in PMO, PIO including agriculture, forest, OFWM and livestock departments to enhance their performance.

4.3.1 Pressing Needs of Women

- During consultations women expressed following pressing needs:
- Supply of clean drinking water and sanitation facilities;
- Provision of electricity in sub-project areas;
- Access roads and public transport facilities;
- Trained lady health visitor;
- Participation of women in income generation activities; and
- Discussed in details on GAP component and their participation.

4.3.2 Findings of Women Response

- Women ensured their full support and they will participate in the grant project by applying to avail the project interventions.
- Capacity building of local health providers are also needed so that women have opportunity to avail better health services.
- Skill enhancement trainings are needed to build their capacity to ensure sustainable earning.
- Awareness sessions are needed to overcome gender discriminations in the area.
- Women community was not ready to share their name for attendance because if they share then interventions must be provided. This will be taken care once advertisement is made in the pilot site and women are asked to submit their applications. Women are behaving little bit in angry mode as they were hardly provided any interventions in the past to enhance their income.
- Training venue should be their own village as their male don't allow to go away alone.
- Some female participants entrusted in hair cutting, embroidery and sewing training.

4.3.3 Concerns of Women

- The water is polluted from animals/livestock on its way. The women fetch drinking water on donkey which is not good for health and the people are suffering from disease like Diarrhea, Malaria, Hepatitis, joint pain, kidney diseases especially kidney stones includes typhoid.
- During the meeting sessions, most of participants revealed their concerns that various NGOs have visited in the past, held several meetings and ensured to work for women empowerment but no outcomes.
- The participants also shared that due to man dominant society, mostly NGOs not willing to work for women empowerment and ignored the women group which also caused the gender discriminations in the areas.
- At the end of meetings, community women ensured that they will participate in the project. The project team also ensured the community women that they will keep close coordination with females and will create opportunities for them during the project activities.
- In most of the area, the women complaint was that they are not allowed in decision making particularly marriage of their daughters, selection of families, dowry and sale & purchase of the properties.

4.4 MEETINGS WITH MALE COMMUNITIES

44. The Social team contacted male communities of Siri Toi subproject during the reporting quarter. Consultations were held with the participants of three killies. Project interventions were discussed in details and questions/concerns were raised from the participants.

4.4.1 Pressing Needs of Male Community of Siri Toi subproject

- Shortage of irrigation water;
- Un-levelled land, difficulty in cultivation;
- Worst condition of access road;
- No Government interest to improve educational facilities;
- Lack of electricity in the area; and
- Lack of health facilities and
- Wishes for Construction of Dam.

5 PREPARATION OF SDDRS OF “LIVELIHOOD AND INCOME GENERATION THROUGH DISTRIBUTION OF GOATS/SHEEP” FOR WOMEN IN MRB AND ZRB SUBPROJECT AREA.

45. During the reporting period of October 2022 to December 2022, Social Due Diligence Reports of MRB and ZRB were prepared and submitted. The description of the SDDRs is provided below:

5.1 PREPARATION OF SDDR OF MULA RIVER BASIN (MRB), KHUZDAR

5.1.1 The Project Area

46. The project is located in District Khuzdar. The area selected for the scheme is Karkh Valley Development subproject comprised the killies of Chutta, Nokjo, Wandhri and Khadri. These sites can be accessed from the Khuzdar city through matled road at a distance of 60 km. Private transport is the main source of social mobility. The area is dependent on rain. Most of the crops are sown dependent on rain and at few locations, tube wells are installed due to shallow depth. Solar scheme under BWRDSP is also being launched for the small farmers in this area.

5.2 PREPARATION OF SDDR OF LIVESTOCK PROVISION FOR ZHOB RIVER BASIN (ZRB), ZHOB

5.2.1 The Project Area

47. The project is located in District Zhob. The area selected for the scheme is Badinzai and Tora Darga including other settlements Shankhai Ghundai, Marofzai, Tatozai, Tora Shah, Salmanzai, Lasizai, Wannaji, and Bob-e-Erabzai. These sites can be accessed from the Zhob city through matled road at a distance of 20-30 km. Private transport is the main source of social mobility. The area is dependent on rain. Most of the crops are sown dependent on rain and at few locations, tube wells are installed due to shallow depth. Solar scheme under BWRDSP is also being launched for the small farmers in this area.

5.2.2 Objectives of the Project

48. The overall objective of the BWRDSP is to support the government in water sector planning, management and investment on water sector infrastructure in selected river basins. The main objectives of the subproject are:

- Employment Generation and Mutton & Wool Production.
- Food Security; and
- Poverty Reduction.

5.3 LIVELIHOOD & INCOME GENERATION THROUGH SHEEP/ GOAT DISTRIBUTION AND ITS SCOPE

49. The people of the area were pleased to know about the proposed grant. “Livelihood & Income Generation of Females of Kamori goats” for Mula River Basin” under the Balochistan Water Resources Development Sector Project (BWRDSP)”, will be much beneficial for the local poorer and vulnerable females to boost their economic condition due to project support. They were of the view that after the project support, their income will be increased resultantly, poverty will be reduced. The photographs of few meetings are provided in the Annexure I. The important general objectives of the consultation process were:

- Conducted door-to-door visits of the village/killi where Consultations with women community members were planned. Interviewed 104 female applicants and asked about the given questionnaire and value-added livestock through value chain development at the HH level and 10 % share which is mandatory while providing the grant. Further, discussed the below points:
- Briefly defined to women community members about livestock production and caring at the HH level.
- Discussed capacity building of the women community members on livelihood-related training.
- Explained in detail the purpose of GAP to women community members to understand the role of gender in society.
- Briefly defined the community to ADB-JFPR project means to eradicate poverty and empower women at the community level. It especially emphasizes engaging females in agri-business.

50. The departmental staff, based on the approved selection criteria, identified the females/ sites fulfilling the eligibility criteria and advised the Consultants to prepare documents and cost estimates for these applicants.

51. According to planned program and project target as per selection criteria and grant, 69 females were to be selected in Mula river basin project area. Due to exhaustive efforts to create awareness and motivation, 104 showed their interest and applied for the incentives. After scrutiny of applications, 69 females were selected who fulfilled the selection criteria.

52. The list of beneficiaries were provided in the 5th Semiannual Monitoring report, Jul-Dec. 2022.

6 FINDINGS OF DUE DILIGENCE ACTIVITIES

53. Key findings of social safeguards due diligence work are presented below:

6.1 INVOLUNTARY RESETTLEMENT (IR) CATEGORY

6.1.1 Land Acquisition

54. As per ADB Safeguard Policy Statement (SPS-2009), the LAR impacts are considered significant if 200 or more persons experience significant impacts that are physically displaced from housing and lose 10% or more of their income-generating resources.

55. The proposed project does not involve LAR impacts because 10 Goat (Boer)/Sheep (Balochi, Rakhshani and Bibrikh) up to 6-month age to be provided by the project will be kept in the private owned courtyard or adjoining the residence and there will be no impact on other asset or property.
56. Will require only 07 kanals (0.88 acre) land owned by the 69 female owners. Only 02 marla (544 sft) land of each female applicant will be required to keep 10 sheep/ goats in her house yard. The applicant is a sole beneficiary of the scheme provided by the project based on an agreement attached. The 10 Goat (Boer)/Sheep (Balochi, Rakhshani and Bibrikh) up to 6-month age will be kept on the applicant's land as per individual agreement signed by her cannot be considered as the voluntary land donation (VLD). This small piece of land will not be utilized for the community. The list of the deserving/vulnerable and approved females is provided in Table 2.
57. The applicant will spare/ provide 02 marla of land for her own interest and benefits. This land will not be considered "donation" as donation means things/property for the welfare of other people.
58. The project is categorized as the IR category C. The IR checklist is given in Annexure-7.

6.2 INDIGENOUS PEOPLES (IP) CATEGORY

59. The project component "Livelihood and Income Generation of Females through Provision of sheep/goats" is located in Zhob River Basin (ZRB), Zhob district do not recognize as IPs. Moreover, subproject intervention does not affect any relocation and migration of the people due to keeping 10 Goat (Boer)/Sheep (Balochi, Rakhshani and Bibrikh) up to 6-month age on 02 marla of small piece of land. Hence, the subproject is classified as category "C" for indigenous peoples safeguards and therefore, no IP framework or a plan is required for the subproject. The IP checklist are reflected in Annexure-8.

6.3 PROGRESS OF DISTRIBUTION OF GOATS/SHEEP TO THE APPROVED WOMEN

60. The progress of provision of goat/sheep for MRB & ZRB area was provided in the Quarterly Progress Report Jan-March 2023 while the progress during the reporting period of Jan-June 2023 for 6th Semi-annual monitoring report Jan-Jun. 2023 is being provided in the following Table 6-1.

Table 6-1: Provision of Goats and Sheep to the Approved Women in both River Basins

River basin	Total target of women (No.)	Total Nos. of women received ruminant up to March23 (Nos.)	Nos. of women received ruminant during			Total up to June 2023	Remaining women to be provided ruminant (Nos.)
			Apr.23	May23	Jun.23		
MRB	69	51 (74%)	18	-	-	69 (100%)	0
ZRB	69	44 (64 %)	16	-	7	67 (97%)	2
Total	138	95 (69%)	34	-	7	136 (98.5%)	2 (1.5 %)

61. The list of the women who received goat/sheep of MRB and ZRB river basin up to June 2023 is provided in the Annexure 9.

6.4 PREPARATION OF SDDR OF “OIL EXTRACTION PLANTS AND FRUIT/VEGETABLES PROCESSING PLANTS” FOR MRB AND ZRB AREA

62. The scope of the subproject includes installation of oil extraction and fruit/vegetables processing plants each one in the both river basins (MRB and ZRB) in the selected area under JFPR grant. The provision of these plants to the deserving and selected farmers/ locals as per approved criteria, 2 persons from each river basin were finalized by the PIO. The selection criteria of applicant are as below:

6.4.1 Criteria for Oil Extraction Plant

- i. Site/person/group will be selected in the pilot sites of Zhob river basin (Badinzai & Tor Dargah) and Mula River Basin (Karkh) lying within the national electric grid services.
- ii. Site should be easily accessible for development activities.
- iii. Site must have the potential to improve the livelihood of the community.
- iv. Proper flood protection structure (Bund) should be there, if selected site is present on river bank.
- v. Site must be selected from a cluster of olive growers in the project area that shall be easily accessible for other growers.
- vi. Person/group shall not be defaulter of any Government/Non-Government Institution/Banks etc.
- vii. Person/group to be selected must be socially acceptable for the farming community of the area.
- viii. Person/group must be a progress grower having his own farm (minimum of 5 hectare) of olive or willing to grow olive on such area for which plant is to be provided.
- ix. Person/group is willing to enter into an agreement with Deputy Project Director, PIO and will agree that plant including civil works will be designed, installed/ constructed and supervised by the Deputy Project Director, PIO.
- x. Person/group must be bound on stamp paper issued from commercial bank to run the plant successfully and provide services (act as service provider) to the other local olive growers minimum for the project period on concessional rates.
- xi. Person/group is willing to provide land (minimum 20 x 30 ft area) for the plant facility and to contribute cash equivalent to 10% of total cost for provision of the plant facility.
- xii. Person/group is willing to take over responsibility of operation and maintenance services of the plant facility, which may include, but not limited to the following:
 - a. provide operating conditions for the plant that may include three phase connection (load of the plant is 15 KW), AC requirement for plant, labor required, space requirement for raw olives of farmers etc.
 - b. provide two technical persons (or can be in persons) having basic knowledge of electricity, who will know how to operate the plant OR the persons can be trained for Operation & Maintenance by the vender of the plant.
- xiii. Person/group must maintain a log book/register for the plant (that may include daily time of operation, weight of olives (inputs) & oil extracted (output) with name of farmer etc.).

6.4.2 Model and Specification of Oil Extraction Plant

Application	Advance technology continuous olive oil extraction plant with ease to use operation at site for Extraction of Olive oil of highest quality & excellent yields from Olive fruit
Capacity	250 Kg/ hour

Fruit Deleafing & Washing System	Complete section with leaf remover with grid, Fan & SS tank for fruit collection & washing/resining fitted with olive feeding elevated screw conveyor to mill.
Hammer Crushing Mill	Fruit crushing 4spokes hammer type mill with high rpm speed. Strong grid. All Material Food Grade Stainless Steel. Fitted with stainless steel screw conveyor for crushed fruit from mill to malaxer tanks. Equipped with 4.5KW motor or better
Malaxer	Horizontal malaxer tank made of stainless steel. Fitted with discharge valves, level sensor. Malaxer jacket with hot water circulation complete with an electrical heating component, thermostat for water temperature.
Transfer Pump For Decanter	Malaxer fitted with paste transfer mono pump to decanter.
Extraction System	Two phase compact type Decanter with all parts of extractions system consist of food grade, corrosive free drop-forged heat treated stainless steel. Main motor coupled with toothed belt to avoid any slippage. Main motor overload protection safety sensor. Extraction speed with rotation speed control driver. Totally interchangeability of all parts subject to wear and tear. Equipped with 5.5KW motor or better
Pump For Pomace	Extraction system fitted with pomace evacuation mono pump with drainage housing.
Electrical Control Panel	Complete as per general control electric panel
Electrical Power	220-340VAC-50 HZ 3 Phase
Accessories	As per manufacturer's standard with tool kit Oximeter oil quality Analyzer with test kits Olive oil filling machine with bottle capping machine Green glass olive oil bottles (qty 500) with Aluminum cap & plastic orifice. All sides ventilated olive fruit transport baskets (qty 25) One piece made food grade SS 304 containers (qty 15) of capacity 10 liter with drain & gasket ring locking. Special lubes for all working parts of olive oil extraction machinery will be supplies at delivery. Compatible power supply generator with manual type change over.
Installation & Training	Complete operational installation & commissioning of extraction unit at site with operational training will be done by the supplier within delivery period.
Literature	All relevant Instructions / operating manuals in English.
Warranty	Free One year for service & parts on site. Extended: Five years for supply of parts & service on payment.
Lab. For Repairing & Technical Staff.	Have lab/ repair facility & engineers for back up. Firm must have foreign qualified technical staff regarding Olive oil Extraction.

6.4.3 Criteria for Fruit/Vegetables Processing Plant

- i. Site/person/group will be selected in the pilot sites of Zhob river basin (Badinzai and Tor Dargah) and Mula River Basin (Karkh) lying within the national electric grid services.
- ii. Site should be easily accessible for development activities.
- iii. Site must have the potential to improve the livelihood of the community.
- iv. Proper flood protection structure (Bund) should be there, if selected site is present on river bank.
- v. Site must be selected from a cluster of fruit/ vegetable growers in the project area that shall be easily accessible for other growers.
- vi. Person/group shall not be defaulter of any Government/Non-Government Institution/Banks etc.
- vii. Person/group to be selected must be socially acceptable for the farming community of the area.
- viii. Person/group must be a progress grower having his own farm (minimum of 5 hectare) of fruit/ vegetable or willing to grow fruit/ vegetable on such area for which plant is to be provided.

- ix. Person/group is willing to enter into an agreement with Deputy Project Director, PIO and will agree that plant including civil works will be designed, installed/constructed and supervised by the Deputy Project Director, PIO.
- x. Person/group must be bound on stamp paper issued from commercial bank to run the plant successfully and provide services (act as service provider) to the other local fruit/ vegetable growers minimum for the project period on concessional charges.
- xi. Person/group is willing to provide land (minimum 30 x 40 ft area) for the plant facility and to contribute cash equivalent to 10% of total cost for provision of the plant facility.
- xii. Person/group is willing to take over responsibility of operation and maintenance services of the plant facility, which may include, but not limited to the following:
- xiii. Provide operating conditions for the plant that may include three phase connection (load of the plant is 12 KW), AC requirement for plant, labor required, space requirement for raw fruit/ vegetable of farmers etc.
- xiv. Provide two technical persons (or can be in persons) having basic knowledge of electricity, who will know how to operate the plant or the persons can be trained for Operation & Maintenance by the vender of the plant.
- xv. Person/group must maintain a log book/register for the plant (that may include daily time of operation, weight of raw fruit/ vegetable (inputs) & processed fruit/ vegetable (output) with name of farmer etc.).

6.4.4 Model and Specification of Fruit/Vegetables Processing Plant

Application	For processing of fruit/vegetables
Capacity	300 Kg/ hour
Fruit Washing Tank	Bubble & Spray type fruit washer to remove dirt on fruit/tomato surface. Re-circulating pump with filter. Wire meshes conveyor and main water tank SS material fitted with aqua sterilization O ₃ generator.
Crush & Pulp Machine	Break pulp & remove seeds and skin. Single chamber type. Easy washable SS material mesh screen. Electric motor power 2 Kw or better.
Buffer Tank with Transfer colloidal Pump	Buffer storage tank with shearing transfer pump to concentrate with fittings.
Pulp Concentrate Unit	Food grade SS material double jacketed heating concentrate kettle of capacity of 250-300 with agitator. Electric or steam operated heating control. Product temperature display. One outlet
Paste Storage Tank	Capacity of Tank 250-300 liters with agitator. Material Stainless Steel 304L. Electric or steam heating control. One outlet to filling line
Filling & Packing	Variable volume filling machine with can sealer / plastic pouch sealer.
Batch Pasteurizer Unit	Steam operated batch pasteurizer for longer shelf life with loading trolley.
Electrical Control Panel	Complete as per general control electric panel
Electrical Power	220-340VAC-50 HZ 3 Phase
Accessories	One comestible boiler gas or oil operated.
Installation & Training	Complete operational installation & commissioning of line at site with operational training will be done by the supplier.
Literature	All relevant Instructions / operating manuals in English.
Installation	Complete operational installation & commissioning of line at site electrical & plumbing of machine as per project requirement must be done by the bidder.
Training	Installation & operational training will be provided at Site by the firm's technical staff.
Warranty	Free One year for service & parts on site. Extended: Five years for supply of parts & service on payment.
Lab. For Repairing & Technical Staff.	Have lab/ repair facility & engineers for back up. Firm must have foreign qualified technical staff regarding line

6.4.5 Agreement/Undertakings from the Approved Applicants

63. The approved criteria of undertaking was signed by each applicant of Oil Extraction and Fruit/Vegetables processing plant in both river basins. The sample of undertaking is provided in the Annexure 10.
64. Before implementation of this proposed selection criteria, a joint visit of all stakeholders including Project Implementation Office (PIO) Officials, project Consultants along with Agriculture department was conducted to validate the established criteria from May to June 2023. The objective of the joint visit was to make interaction with the interested applicants, visit their sites/houses to check suitable environment for installation of required plants and viability of the criteria at ground in the pilot sites for the selection of the applicants. The summary of field visits is provided below.
65. The project is categorized as the IR & Indigenous Peoples category C. The IR checklist is given in Annexure-11 while the ADB,s checklist of Indigenous Peoples is provided in the Annexure 12.
66. The photographs of the meetings and consultation are provided in the following.

6.4.6 Installation of Oil Extraction and Fruit/ Vegetables Processing Plants in MRB area

67. The team arranged a meeting with the approved applicants, discussed the objectives of the component and criteria to be fulfilled: The names of the applicants are provided below:

Type of Plant	Qty (Nos.)	Name
Oil Extraction Plant	01	M. Akhter Mangal
Fruit/Vegetables Processing Plant	01	Abdul Malik

6.4.7 Meeting Photographs of Approved Applicants of MRB area



Farmer with pink color circle willing to install Fruit/Vegetables processing plant

Farmer with the social team willing to install Oil Extraction Plant

6.4.8 Installation of Oil Extraction and Fruit/ Vegetables Processing Plants in ZRB area

68. The team arranged a meeting with the approved applicant, discussed the objectives of the component and criteria to be fulfilled mentioned below:

Type of Plant	Qty	Name
Oil Extraction Plant	01	Haji Fazal Qadir
Fruit/Vegetables Processing Plant	01	M.Adnan

6.4.9 Meeting Photographs of Approved Applicants of ZRB area



Team with applicant of Installation of Fruit/Vegetables Processing Plant

Team with applicant of Installation of Oil Extraction Plant in Zhob area

6.5 CONSTRUCTION OF SOCIAL STRUCTURES DURING THE REPORTING PERIOD

69. During the field visits, meetings and consultation with the local communities, their demands of washing points/access to water for domestic use, wazu (ablution) place and cattle ghats etc. were recorded and were included in the design. The following facilities shown in Table 6-2 were provided at different subprojects during the reporting period. Most of the social structures included access to water/ washing points and wazu point near by the settlements.

Table 6-2: Provision of Social Structures/Facilities (Nos.) up to June 2023

S.No	Subproject	Access to water/ washing points		Cattle ghat		Wazu point	
		Provision	Constructed	Provision	Constructed	Provision	Constructed
1	Ahmadzai	1	1	1	1	1	1
2	Karkh Valley Dev, Subproject	4	4	-	-	2	2
3	Kharzan- Hatachi	21	-	-	-	1	-
4	Killi Sardar Akhter	1	-	1	-	1	-
5	Siri Toi Subproject	10	-	7	-	2	-

6.6 SOCIAL SAFEGUARD COMPLIANCE

70. The construction activities on Ahmadzai subproject has been completed while construction of Karkh Valley Development subproject and Kharzan-Hatachi Subproject in progress. Meanwhile, the Contractor have established the site camp for Kill Sardar Akhter Subproject to start construction activities. The complaint registers were provided to the GRC members including women members to register complaint during construction time. The survey report is being provided in the following Table 6-3.

Table 6-3: Survey Report of Social Compliance

Sr.No	Name of Subproject	Construction Status	Compliances/Remarks
1	Siri Toi Dam Subproject, Zhob	In progress on Un-settled (State) land.	No complaint from the locals
2	Ahmadzai Subproject, Zhob	Completed	No complaint from the locals


Sr.No	Name of Subproject	Construction Status	Compliances/Remarks
3	Karkh Valley Dev, Subproject, MRB	In progress	No complaint from the locals
4	Kharzan-Hatachi subproject, MRB	In progress	No complaint from the locals
5	Killi Sardar Akhter	In progress	No complaint from the locals

7 FOLLOW UP ACTIVITIES

71. For the successfulness and sustainability of the project, the components of “Provision of goats/sheep to the Women” and “Provision of Solar Tubewells for Drip Irrigation to the Small Selected Farmers” in both river basins required to maintain close coordination and contacts to achieve the following objectives:
- To realize by the beneficiaries, that the project teams are watchful and alert to monitor the incentives and output being utilized properly.
 - To record their concern and issues to address without any delay.
 - To record their experience of the project incentives.
 - Any other +tive or -tive aspect faced by the beneficiaries.
72. During the reporting period, field visit of both river basins was planned by the social teams. It was do realized that **at least once a month**, the social teams will visit the beneficiaries for follow up the project activities.
73. The teams contacted 20 women beneficiaries, who received goats/sheep and 10 farmers who installed Solar Tubewells for Drip Irrigation in both river basins. The teams noted that the beneficiaries were maintaining the project activities very well as per their agreement and undertaking. The visited beneficiaries are listed below in Table 7-1:

Table 7-1: Follow up Visit of the MRB and ZRB area

Area	Farmers who installed Solar Tube wells (Nos.)	Women who received goats/sheep (Nos.)
MRB	05	10
ZRB	05	10
Total	10	20



Follow up visit of goats/sheep-MRB



Follow up visit of goats/sheep-ZRB



Follow up visit of Solar for drip system -MRB



Follow up visit of Solar for drip system-ZRB

7.1 PROVISION OF CASH INCENTIVES TO THE WOMEN FOR FODDER OF LIVESTOCK

74. To keep healthy animals, project provided cash incentives to the women beneficiaries of livestock. During the month of June 2023, the PIO distributed cheque to the **55 women of Zhob** area for fodder and treatment of their goats/sheep. Few photographs of cheque distribution are provided below while the list is provided in the **Annexure13**.




ANNEXURES

ANNEXURE 1: RESETTLEMENT BUDGET OF SIRI TOI DAM SUBPROJECT

Sr. No	Description	Unit	Quantity	Unit Rate (Rs.)	Amount in Million Rs.
A)					
1	Land Compensation for Dam Area and Left Bank Irrigation System	Acres	88 Acres and 18 Pole	300,000+15%LAS	(Rs. 30.397 Million)
Total (A)					(Rs. 30.397 Million)
B)					
1	05 room being used as animal sheds, 01 ashpole and 01 boundary wall	Sq.ft	As assessed by the Buildings deptt.	Various	(0.595 million).
2	Trees	Nos	98 final assessment by the Agri. Deptt.	Various	(0.485 million)
Total (B)					1.08
C)					
1	Vulnerable allowance to DPs	Nos.	09 for 3 months	20,000	0.54
2	Shifting allowance	Nos.	1 DPs		0.95
Total (C)					0.59
Total-1(A+B+C)					32.067
D)					
1	Monitoring (Intermittent input)	Lump Sum	--	5% of the Total-1 cost	1.6
Total -D1					1.6
Total					33.67
E)	Contingencies @ 10%	-	-	-	3.206
Grand Total					36.88

**ANNEXURE 2: A SAMPLE OF UNDERTAKING AND EVIDENCE OF LAND OWNERSHIP TO
INSTALL SOLAR POWERED DRIP IRRIGATION SYSTEM BY THE FARMERS OF ZHOB
PROJECT AREA**



Grant 9197-PAK: Piloting High-Value Agriculture in Balochistan - BWRDSP
Directorate General On-Frm Water Management, Balochistan

1

درخواست برائے پائلٹ سائٹ کے علاقوں میں کسان کا انتخاب

کسان کا نام: مسٹر اورنگ زیب ولد عبدالمنان شناختی کارڈ نمبر: _____
پراجیکٹ کا علاقہ: کرخ/بادینزی/تور درگا گاؤں: بادینزی (جانب آباد)

نمبر	جی ہاں ای نہیں	خصوصیات	نمبر شمار
1	جی ہاں	کسان کی ژوب کے علاقے (بادینزی اور تور درگا) اور دریا کرخ کے علاقے میں ذاتی زرعی زمین ہے۔	
2	نہیں	ٹیوب ویل، کنویں میں زیر زمین پانی کی سطح 20 میٹر (65 فٹ) سے زیادہ گہری نہیں ہے۔ 28 Ft	
3	جی ہاں	باغ میں بجلی کی سہولت موجود نہیں اور نہ ہی کسان بجلی کی سہولت حاصل کرنا چاہتا ہے	
4	نہیں	زرعی زمین کی ملکیت ساڑھے 112 ایکڑ سے زیادہ نہیں۔	
5	جی ہاں	کسان ڈرپ ایریگیشن پر نیا باغ لگانے کیلئے رضامند ہے اور نیز کسان ڈرپ ایریگیشن کی تکمیل کے بعد آمدنی حاصل کرنے کے لئے درخت کے گرد بیلدار سبزیاں لگانے کا خواہش مند ہے۔	
6	جی ہاں	کسان کے پاس ڈیزل سے چلنے والا پمپ ہے اور اسکے پاس مشین یا بجلی سے چلنے والا پمپ نہیں ہے۔	
7	جی ہاں	سرمایہ کی قیمت کا 10% پیشگی دینے اور بندوبست کمیٹی (M.C) کے اکاؤنٹ میں دینے کیلئے تیار ہے۔	
8	جی ہاں	سولر پاور ڈرپ ایریگیشن سسٹم کو چلانے اور دیکھ بھال کرنے کی ذمہ داری اٹھانے کیلئے رضامند ہے۔	
9	جی ہاں	محکمہ OFWM کی رہنمائی میں نئے باغ میں درمیانے سے لیکر زیادہ کثافت (Denisty) والے پودے لگائے گا۔	
10	جی ہاں	PIO, Managment Committee کے ساتھ معاہدہ کرنے کی اور بیج جانے والی جمع شدہ رقم PIO کو واپس کرنے گی۔ نیز کسان بھی اسٹامپ پیپر پر دستخط کرنے اور اس معاہدے پر عمل کرنے کا پابند ہوگا۔	

grading Yes = 10 Marks No = 0 Marks

میں زیر دستخطی، بطور کسان، حلفیہ اقرار کرتا ہوں کہ اوپر دی گئی تمام معلومات حقائق پر مبنی ہیں۔
میں بطور متعلقہ آفیسر تصدیق کرتا ہوں کہ میں نے بذات خود باغ کا دورہ کیا ہے اور اوپر دی گئی تمام معلومات درست ہیں۔

نام و دستخط آفیسر
PIO-OFWM

دستخط کسان

Samir Jan

نقل فردا حقیقت

بیمارہ انسٹال 238

موضوع: ماہیگری

حلقہ: عبداللہ زئی

تحصیل: ضلع ژوب

22

کھاتا	کٹولی	نام مالک/خ احوال	نام کاشتکار/خ احوال	بیمہ سترہ	رقبہ زمین	نام لازم	بیمہ زبردست	نام خدمات	روز	رجسٹر نمبر
252	291	الورجان ولد منان قوم کاکڑ منڈی ضلع عبداللہ زئی ماہیگری معدن زئی ساکن ہیں	خود کھیت و معدن صاحب	تعمیر 18	R-P 58-24	-	-	-	-	-

صوبہ نقل فردا حقیقت لفظ

17-5-2022

Signature: [Handwritten Signature]

ANNEXURE 3: GENDER ACTION PLAN (GAP) IMPLEMENTATION STATUS REPORT MONTH OF JUNE 2023

Project Duration	From 5 Jan 2019 to 30 June 2026
Gender Category	EGM
Executive Agency	Irrigation Department Govt. of Balochistan
Gender Specialist	Samina Mengal joined May 2022

GAP Activities,	Indicators and Targets,	Timeframe and Responsibility	Current Progress (What to Report during the current quarter)	Means of Verification/Data Reports	Next Step/Remarks
Output 1: Irrigation Infrastructure constructed and improved					
1.1 Ensure women's participation in consultations for need assessment during sub-projects (dams, weirs, watercourses, canals) design and construction	1.1.1 50% of all consultations include at least 30% women participation. 1.1.2 At least 3 women-only consultations conducted (1 consultation for each core subproject). (2016 baseline: Not applicable)	Q3 2019 - Q1 2021 Q3 2019- Q3 2021	<u>Brief Previous QPRs GAP Status:</u> In 23 killies of 6 subprojects including MRB and ZRB, total 46 community consultations/awareness-raising activities were conducted – out of a total of 46 consultations, 23 consultations were conducted with 531 (41%) males, and the same number of consultations were arranged with 769 (59%) females.	SDDRs available on the ADB website	Completed
1.2 Conduct needs assessment to determine the communities' choices of domestic water supply locations,	1.2.1 Women's groups consulted in the needs assessments during subprojects' design and construction. 1.2.2 Needs assessment report	Q3 2019 – Q3 2021	<u>Brief Previous QPRs GAP Status:</u> In 33 villages of 6 subprojects including MRB and ZRB, consulted 839 women regarding their need assessment. <u>Current Progress:</u>	Constructed facilities pictures are available.	All facilities will be completed on the given timeline. The reports submitted are reflecting their needs assessment.

GAP Activities,	Indicators and Targets,	Timeframe and Responsibility	Current Progress (What to Report during the current quarter)	Means of Verification/Data Reports	Next Step/Remarks
washing facilities, water collection points, and other like facilities	reflects inputs from women's groups. 1.2.3 Communities' and women's groups' inputs are considered in the subprojects' designs and contracts		No of 8 Social facilities are constructed in 2 subprojects (Ahmedzai & Karkh) and others are under construction.		
1.3 Install facilities in irrigation schemes to enable women's safe and improved access to water for domestic use	1.3.1 At least 30% of irrigation schemes targeted for construction/ rehabilitation have installed facilities for women's safe and improved access to water for domestic use	Q4 2019 to Q4 2023 PMO and PIO with the assistance of Social & Gender Specialists and the field offices in MRB and ZRB.	<u>Brief Previous QPRs GAP Status:</u> Irrigation subprojects while in the Karkh area, the contractor is away from the resettlement area the required facilities will be provided <u>Current Progress:</u> In Irrigation Schemes 5 water collection points/ washing points. 3 wazu place of Ahmadzai and Karkh Valley Dev. Subproject achieving 100 targets.	Meeting Pictures and report	Status: 1.3.1 Their demand and necessity have been incorporated into the design for women's improved access to water for domestic use. The social assessment and Gender Development specialist discussed with CRE at Quetta and REs at sites to consider these social facilities on a priority basis during the construction.
1.4 Document the impact of increased access to water for domestic use on women's time poverty.	1.4.1 Impact study report includes quantitative and qualitative results of improved access to water for domestic use on women's time poverty	Q2 2022 – Q4 2024	Being followed	-	Status: These facilities are not yet completed at a later stage the NGO will conduct an impact study to assess the benefits to the women.
1.5 Ensure that all eligible and entitled women are aware of and	1.5.1 All affected women given orientation on compensations and the	Q3 2019- Q4 2024	<u>Current Progress:</u> In all subprojects' affected women were not found regarding land, structures,	Revenue Data	-

GAP Activities,	Indicators and Targets,	Timeframe and Responsibility	Current Progress (What to Report during the current quarter)	Means of Verification/Data Reports	Next Step/Remarks
get their rightful compensation as vulnerable affected people	process of claiming compensation 1.5.2 All entitled affected women provided with support to facilitate their opening of bank accounts to receive compensation		tree, and crop. The revenue record also indicated that the land of women was not under impact. So, there is no need for a bank account opening to receive compensation.		
1.6 Ensure women's Participation in Grievance Redressal Committees (GRCs)	1.6.1 At least 25% of all GRCs are women-only GRCs 1.6.2 For areas with no women-only GRCs, separate GRC meetings are held for women	Q3 2019- Q4 2024 Consultants	<u>Brief Previous QPRs GAP Status:</u> In all rehabilitation schemes, women's participation was ensured and documented in QPR and semiannual reports. Women's participation in all GRCs was 33%.	Reports and Documents are available.	The local culture does not allow to work independently by the women in irrigation systems or committees etc. However, efforts were made to form separate GRC for women member.
Output 2: Command area and watershed protection established and/or rehabilitated					
2.1 Conduct awareness-raising sessions in ZRB and MRB communities on safe drinking water, waterborne diseases and control, and health and hygiene practices	2.1.1 Two (2) awareness sessions in each subproject area (with 2 females-only sessions) conducted on health, hygiene, safe water usage, waterborne diseases, and control (2016 baseline:0) 2.1.2 At least 80 women and girls participated in the awareness-raising sessions on health,	Q3 2019 - Q4 2024 The tasks of 2.1, 2.1.1, and 2.1.2 will be carried out by the NGO.	<u>Brief Previous QPRs GAP Status:</u> During the field visits of MRB & ZRB, the team of Consultants and PMO/PIO conducted 6 basic awareness sessions created by the social team in which 150 females participated. The sessions include topics on clean drinking water, waterborne diseases, health, hygiene, etc.	Field Visit Reports & Pictures	Status: The NGO is on board, now professional awareness and training regarding health, hygiene, safe water usage, waterborne diseases, and control will be provided. As training conduction is the domain of NGO.

GAP Activities,	Indicators and Targets,	Timeframe and Responsibility	Current Progress (What to Report during the current quarter)	Means of Verification/Data Reports	Next Step/Remarks
	hygiene, and safe water usage, among others.				
2.2 Conduct awareness-raising sessions on the nutritional value of food for women and girls including awareness of mother and child healthcare	2.2.1 Two awareness sessions in each subproject area were conducted on the nutritional value of food for women and girls including awareness of mother and child health care (2016 baseline:0) 2.2.2 At least 80 women and girls participated in awareness-raising sessions on food and nutrition, and mother and child healthcare	Q3 2019 – Q4 2024 Being arranged through NGO	Status: The activities be imparted in this quarter and implementation will start for the month of July-2023	-	-
2.3Conduct training on kitchen gardening that includes growing fruits and vegetables for domestic use, food processing, and handling of agrochemicals	2.3.1 At least 2 training conducted for women and girls for both subproject areas 2.3.2 At least 100 women and girls trained in kitchen gardening (2016 baseline:0)	Q3 2019 – Q4 2024 The tasks of 2.3.1, 2.3.2, 2.4.1,2.4.2, 2,5,1, and 2.5.2 will be carried out by the NGO	<u>Current Progress:</u> A field visit of MRB & ZRB was carried out, and during the visit collected basic information and conducted 300 of TNAs on Capacity Budling, for livestock management 140 women were identified, 60 for kitchen gardening, 60 for HVA farming and 40 for food processing at the HH level from the community which is submitted for further processing.	TNA report and identified participants list.	Planned Training will be imparted in Q-3

GAP Activities,	Indicators and Targets,	Timeframe and Responsibility	Current Progress (What to Report during the current quarter)	Means of Verification/Data Reports	Next Step/Remarks
2.4 Conduct training for women on value addition in fruits and vegetables and livestock care.	2.4.1 At least 2 consultations were held in the subproject areas for selecting women for training 2.4.2 At least 250 women trained for income-generating high-value agribusinesses (2017 baseline: 0)	Q3 2019 to Q4 2024 NGO/PIO/Consultants	<u>Brief Previous QPRs GAP Status:</u> In MRB & ZRB for the provision of livestock for production purposes the team collected 138 individual applications from women community members. During the field visit the team validated and assessed the applications at a ground level to verify the actual status. Formed female groups in six grant areas for livestock caring & Production training. <u>Current Progress:</u> In ZRB Two training conducted on HVA-value chain addition and trained 55 men farmers successfully. Further Trainings will be imparted for both men and women in next quarter.	Reports & Pictures	Status: Total 1050 farmers will be trained of which 300 will be women participants (140 women will be trained on livestock management and production, 60 women on Kitchen gardening and 60 women on HVA- value chain and Agribusiness and 40 women on food processing). The training will be carried out through NGO.
2.5 Support the establishment of pilot demonstration sites for women-led small-scale agri-businesses for fruits and vegetables.	2.5.1 At least 22 women-led small-scale income-generating agribusinesses launched (2017 baseline: 0) 2.6.1 At least 6 women led-small scale for	Q3 2019 to Q4 2024 NGO/PIO/Consultants	<u>Brief Previous QPRs GAP Status:</u> Initially, 22 females were to be selected for small-scale fruits and vegetable processing at HH level. But now this component has been converted into the provision of livestock to 138 women in ZRB & MRB area.	Field visit reports each activity, distribution reports and cash receipts of each beneficiary are available soft & Hard documents.	Remaining beneficiaries cash incentives will be provided to livestock

GAP Activities,	Indicators and Targets,	Timeframe and Responsibility	Current Progress (What to Report during the current quarter)	Means of Verification/Data Reports	Next Step/Remarks
<p>2.6 To establish plastic tunnels for fruit and vegetable drying for women.</p> <p>2.7 Piloting Demonstration of agri-processing facilities men managed.</p>	<p>income generating and livelihood enhancement 3 in each subproject.</p> <p>2.7.1 Two processing plants for fruits and vegetables were established in each subproject area, for small-scale agri-businesses</p>		<p><u>Current Progress:</u></p> <p>2.5.1 138 women are identified. During the reporting period out of total of 138 approved women received goats/sheep in both rivers and the 98.5% target has achieved. Cash incentive f to 55 women for fodder and treatment of their goats/sheep provided by the project.</p> <p>2.6.1 6 women were identified for a plastic tunnel for fruits and vegetables drying 3 in each subproject (MRB and ZRB).</p> <p>2.7.1 Identification of beneficiaries in each sub-project is completed. Contract awarded site selection is completed.</p>		<p>beneficiaries for fodder and livestock treatment.</p> <p>Procurement of equipment and machinery then will be handover to beneficiaries.</p>
<p>Output 3: Institutional capacity strengthened</p>					
<p>3.1 Conduct gender training workshops for staff and consultants of EA and IA, and for contractors, that include an</p>	<p>3.1.1 At least two (2) gender training workshops conducted for relevant staff and consultants of EA, IA, and contractors</p> <p>3.1.2 At least 80% of project staff</p>	<p>Q3 2019 - Q4 2024</p> <p>3.1.1 and 3.1.2 by an NGO</p>			

GAP Activities,	Indicators and Targets,	Timeframe and Responsibility	Current Progress (What to Report during the current quarter)	Means of Verification/Data Reports	Next Step/Remarks
orientation on the Gender Action Plan	participated in the gender training workshop				
3.2 Recruit social and gender staff for the implementation and monitoring of the gender action plan	3.2.1 One (1) social and gender specialist as a core team member at PMO and PIO hired 3.2.2 One (1) social and gender specialist in project management consultants hired 3.2.3 Four (4) female social organizers (2 each at the field office) were hired and provided with transportation facilities.	PMO Q3 2019 -Q4 2024	The positions were properly announced at the province and district level. Then test and interviews were conducted by a panel. On the basis of the test and interview the selection was made.	-	Recruited the required staff.
3.3 Ensure reporting of gender equality results	3.3.1 All project periodic reports (quarterly and annual progress reports), as well as the project completion report include progress on GAP implementation, as well as gender equality results	Q4 2019 - Q4 2024 Being followed			Quarterly and Semiannual reports are being prepared.
3.4 Document gender impacts and results of the project	3.4.1 One (1) gender impact study conducted by project end	Q4 -2024 Will be prepared	In process		PMO and PIO with the assistance of the Social and Gender Specialist and the field offices in the MRB and ZRB will kept all the documents

Community Consultations conducted	Venue and Date	Total Community Participants	Number of women Participants	List Topics Covered	List Major outcomes of orientation that will benefit women
High-Value Agricultural Farming (360 Men Participants 18 event)	ZRB (24-25 June 2023)	28	0	1. Onion Utilization: 2. Benefits of Onion: 3. Climate and Soil 4. Requirements: 5. Land Preparation: 6. Methods of Onion Plantation: 7. Onion Varieties: 8. Methods of Irrigation: 9. Weed Control 10. Fertilizer Application: 11. Pest Management: 12. Disease Management: 13. Harvesting and Curing:	
High-Value Agricultural Farming (360 men Participants 18 event)	ZRB (26-27 June 2023)	27			
Consultation meeting with women (WDG) for potential Agribusiness	ZRB (5 th – 6 th April 2023)	50	50	Briefly defined kitchen gardening and processing of fresh vegetables. And small-scale processing units at HHs level for vegetable and fruit drying. Further discussed the capacity building of the women community members on livelihood-related training.	Women will be able to uplift their income and contribute to HH-level livelihood after completion of training their skills will enhance.
4) Distribution of small ruminants' women	MRB (11 th April 2023)	18	18	To provide small ruminants to the female beneficiaries for uplifting their livelihood.	To increase farm income through the provision of small ruminants.

Community Consultations conducted	Venue and Date	Total Community Participants	Number of women Participants	List Topics Covered	List Major outcomes of orientation that will benefit women
Total		123	68		

Current QPR

Activity	Total Number	%	Achievement		Not yet due	
Distribution of Small Ruminants for women in subproject areas (69 for Karkh & 69 for Zhob)	138	100%	136	98.5%	2	1.5%
Cash payment for feed	138	100%	55	40%	83	60%
HVA-Value Agricultural Farming for men	360	100%	55	15.2%	305	85%

ANNEXURE 4: SCREENING FORM TO SELECT WOMEN FOR LIVESTOCK PROVISION

Screening of Vulnerable/Poor Females Deserving for Project Incentives.

Basin _____ Killi _____ UC _____
Women name _____ Age _____ Education _____
CNIC _____ Contact NO. _____
Husband name _____ Occupation _____
Family size _____ M _____ F _____ Adult (Nos.) _____
Nos. of persons of family working for livelihood _____
Source of income _____ Monthly income _____
Monthly kitchen expenses _____ Utility bill _____
Facility in house: Fridge _____ TV _____ Motor cycle _____ Cycle _____
Land _____ Fertile _____ Type of crop _____ Barren _____
Type of house _____ Nos. of room _____ Year of construction _____
Nos. of animal units already: Cow _____ Sheep _____ Goat _____
Source of fodder _____
Already facility availed from any Project/Govt.? Yes _____ NO. _____

Recommendation for the selection of Project incentives:

.....
.....

Social Organizer _____ Community Dev. Specialist _____

Gender Specialist Consultants _____

Gender Specialist PMO-PIO _____

Deputy Project Director-PIO _____

Project Director BWRDSP _____

Dated: _____

ANNEXURE 5: UNDERTAKING BY THE WOMEN APPLICANTS FOR LIVESTOCK PROVISION

Grant 9197-PAK: Piloting High-Value Agriculture in Balochistan
Project Implementation Office (PIO) - BWRDSP

درخواست برائے پائلٹ سائٹ کے ملا توں میں بھیڑ بکریاں پالنے والی خواتین کا انتخاب
شناختی کارڈ نمبر: 6-3888360-3663
پلاؤنٹنگ: شہناز غنڈی
گواؤں: عروج خانم
پرائیویٹ کا علاقہ: ہادی زئی اٹور رگواہ

نمبر	جی ہاں/نہیں	تفصیلات	نمبر
10	جی ہاں	خاتون درخواست گزار ضلع ڈوب کے گاؤں ہادی زئی اٹور رگواہ کی مستقل رہائش ہے۔	1
10	جی ہاں	درخواست گزار خاتون کبھی نہ لائسنس کا کارڈ کی حامل ہے۔	2
10	جی ہاں	خاتون درخواست گزار بھیڑ بکریوں کی افزائش میں دلچسپی رکھتی ہیں اور خریدنے کی قوت ہے۔	3
10	جی ہاں	خواتین خاتون درخواست گزار کو لائسنس سے متعلق ٹینک میں شمولیت کی گھر سے اجازت ہے۔	4
10	جی ہاں	درخواست گزار کے پاس بھیڑ بکریوں کی موجودہ تعداد پانچ سے زائد ہے۔	5
10	جی ہاں	درخواست گزار خاتون حکومت، ٹینک پاس کی ادارے کی ذمہ داری ہے۔	6
10	جی ہاں	درخواست گزار خاتون حکومت پاس فلانی ٹیم سے پیسے مستفید ہوئی ہے۔	7
10	جی ہاں	درخواست گزار، ڈپٹی پرائیویٹ ڈائریکٹر، PIO کے ساتھ معاہدہ کر کے گی کہ PIO ٹیم، خواتین سوشل موبلائزنگ اور ٹکنگ لائسنس فراہم کرانی کرنے کے مجاز ہوں گے۔	8
10	جی ہاں	درخواست گزار خاتون بھیڑ بکریوں کی کل رقم کا 10% نقد یا In Kind دینے پر آمادہ ہے۔	9
10	جی ہاں	درخواست گزار خاتون کم از کم ایک سال تک جانوروں کی افزائش و دیکھ بھال کرنے پر آمادہ ہے۔	10

10

grading Yes = 10 Marks No = 0 Marks

میں ذمہ داری حافیہ قرار کرتی ہوں کہ اوپر دی گئی تمام معلومات حقائق پر مبنی ہیں۔
میں ایسے محتاط آفیسر تصدیق کرتا ہوں کہ اوپر دی گئی تمام معلومات درست ہیں۔

Shah
Amma

SM

دستخط آفیسر
PIO-OFWM

دستخط
Sr. Sociologist

دستخط آفیسر
Deputy Director

Livestock

Deputy Director
Live Stock & Dairy Development
Department ZHOB

دستخط کسان

دستخط

Staff
Assistant
Sociologist

ANNEXURE 6: MEETINGS/CONSULTATION PHOTOGRAPHS OF WOMEN

ZRB area



Provision of Goats/sheep in ZRB area

Provision of Goats/sheep in MRB area


MRB Area



Few Photographs of Provision of Goats/Sheep in:




ANNEXURE 7: ADB,s CHECKLIST OF INVOLUNTARY RESETTLEMENT

A. Project Data					
Country/Project No./Project Title : PAKISTAN- BWRDSP-Loan No. 3700-PAK Project Design, Construction Supervision and Implementation Support for Balochistan Water Resources Development Sector Project. SDDR of "Livelihood and Income Generation Through Distribution of Kamori Goats" in MRB Subproject area, Khuzdar District.					
B. Involuntary Resettlement Category [<input checked="" type="checkbox"/>] New [<input type="checkbox"/>] Re categorization — Previous Category [<input type="checkbox"/>]					
<input type="checkbox"/> Category A	<input type="checkbox"/> Category B	<input checked="" type="checkbox"/> Category C	<input type="checkbox"/> Category FI		
C. Comments					
Provision of 04 goats to the vulnerable and selected females for keeping in their own house,s courtyard does not involve LAR impacts. To keep 04 goats requires only a marla (272 sft) of small piece of land that will be managed in the applicant house or any other owned plot. There is no land acquisition and physical displacement involved in the sub-project. There are no persons directly or indirectly affected by this component. Similarly, there is no loss of trees, crops, structures/ building. Based on the ADB involuntary resettlement impact categorization, screening checklist, this sub-project component falls under category "C" and Due Diligence Report is prepared for the sub-project.					
E. Approval					
Prepared by: Rana Abdur Rehman			Reviewed/Cleared by:		
PIC Social and Gender Development Specialist :					
Date: 5-7-2023					
Probable Involuntary Resettlement Effects		Yes	No	Not Known	Remarks
Involuntary Acquisition of Land			<input checked="" type="checkbox"/>		
1. Will there be land acquisition?			<input checked="" type="checkbox"/>		The project component involves provision of four goats to the vulnerable women, for which one marla (272 sft) of land will be required owned by the applicant individually which can be managed in her house easily. No resettlement impact was recorded during inspection the houses of the applicants.

Probable Involuntary Resettlement Effects	Yes	No	Not Known	Remarks
2. Is the site for land acquisition known?		✓		No Land acquisition involved.
3. Is the ownership status and current usage of land to be acquired known?		✓		The 04 goats will be kept in the yard of the applicant. That land is owned by the applicant/beneficiaries.
4. Will easement be utilized within an existing Right of Way (ROW)?		✓		Same as above
5. Will there be loss of shelter and residential land due to land acquisition?		✓		Same as above
6. Will there be loss of agricultural and other productive assets due to land acquisition?		✓		No. same as above
7. Will there be losses of crops, trees, and fixed assets due to land acquisition?		✓		No. same as above
8. Will there be loss of businesses or enterprises due to land acquisition?		✓		No. same as above
9. Will there be loss of income sources and means of livelihoods due to land acquisition?		✓		No. same as above
Involuntary restrictions on land use or on access to legally designated parks and protected areas				
10. Will people lose access to natural resources, communal facilities and services?		✓		No. same as above
11. If land use is changed, will it have an adverse impact on social and economic activities?		✓		No. same as above
12. Will access to land and resources owned communally or by the state be restricted?		✓		Not Applicable
Information on Displaced Persons:				
13. Any estimate of the likely number of persons that will be displaced by the Project? If yes, approximately how many? Not applicable as No one with kiosks will be relocated.				[✓] No [] Yes
14. Are any of them poor, female-heads of households, or vulnerable to poverty risks?				[✓] No [] Yes
15. Are any displaced persons from indigenous or ethnic minority groups?				[✓] No [] Yes

ANNEXURE 8: ADB,s CHECK LIST OF INDIGENOUS PEOPLES (IPS)

Project Data			
Country/Project No./Project : Pakistan, BWRDSP-Loan 3700-PAK			
Title Project Design, Construction Supervision and Implementation Support for Balochistan Water Resources Development Sector Project			
SDDR of "Livelihood and Income Generation Through Distribution of Kamori Goats" in MRB Subproject area, Khuzdar District.			
C. Indigenous Peoples Category			
[<input checked="" type="checkbox"/>] New [<input type="checkbox"/>] Re-categorization — Previous Category [<input type="checkbox"/>]			
<input type="checkbox"/> Category A	<input type="checkbox"/> Category B	<input checked="" type="checkbox"/> Category C	<input type="checkbox"/> Category FI
Project requires the broad community support of affected Indigenous Peoples communities. <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No			
Comments by PMO			
There are "tribes" (hill tribes, schedules tribes, tribal peoples), "minorities" (ethnic or national minorities), but no "indigenous communities" in the Sub-project area. The sub-project is categorized "C"			
Approval			
Prepared by:		Reviewed/Cleared by:	
Resettlement Specialist: 			
Date: 5-7-2023			

(Please provide elaborations on the Remarks column)	YES	NO	NOT KNOWN	Remarks
1. Indigenous Peoples Identification				
1. Are there socio-cultural groups present in or use the project area who may be considered as "tribes" (hill tribes, schedules tribes, tribal peoples), "minorities" (ethnic or national minorities), or "indigenous communities" in the project area?		X		The area of livestock provision to the vulnerable and selected women as per selection criteria falls in the Karkh Valley Development Subproject area (MRB), such group/community does not have presence or socio-cultural groups who recognize themselves as IPs or any groups so defined. Moreover, the subproject has no effects on relocation or migration of the peoples.
2. Are there national or local laws or policies as well as anthropological researches/studies that consider these groups present in or using the project area as belonging to "ethnic minorities", scheduled tribes, tribal peoples, national minorities, or cultural communities?		X		Ethnic minorities", scheduled tribes, tribal peoples, national minorities, or cultural communities as defined in SPS do not exist in the project area.

(Please provide elaborations on the Remarks column)	YES	NO	NOT KNOWN	Remarks
3. Do such groups self-identify as being part of a distinct social and cultural group?		X		same as above.
4. Do such groups maintain collective attachments to distinct habitats or ancestral territories and/or to the natural resources in these habitats and territories?		X		same as above.
5. Do such groups maintain cultural, economic, social, and political institutions distinct from the dominant society and culture?		X		In Pakistan, such groups have equal rights to maintain their cultural, economic, social, and political identification. No such group exist in the subproject area.
6. Do such groups speak a distinct language or dialect?		X		Not Applicable
7. Has such groups been historically, socially, and economically marginalized, disempowered, excluded, and/or discriminated against?		X		Not Applicable
8. Are such groups represented as "Indigenous Peoples" or as "ethnic minorities" or "scheduled tribes" or "tribal populations" in any formal decision-making bodies at the national or local levels?		X		Not Applicable
B. Identification of Potential Impacts				
9. Will the project directly or indirectly benefit or target Indigenous Peoples?		X		No.
10. Will the project directly or indirectly affect Indigenous Peoples' traditional socio-cultural and belief practices? (e.g. child-rearing, health, education, arts, and governance)		X		Provision of 04 goats to the selected vulnerable women keeping in their own house's courtyard have not any adverse effects on any segment/group of local communities. There is no such group of people/IPs, so the policy and law does not apply for their safeguards.
11. Will the project affect the livelihood systems of Indigenous Peoples? (e.g., food production system, natural resource management, crafts and trade, employment status)		X		Not Applicable.
12. Will the project be in an area (land or territory) occupied, owned, or used by Indigenous Peoples, and/or claimed as ancestral domain?		X		
C. Identification of Special Requirements <i>Will the project activities include:</i>				
13. Commercial development of the cultural resources and knowledge of Indigenous Peoples?		X		None

(Please provide elaborations on the Remarks column)	YES	NO	NOT KNOWN	Remarks
14. Physical displacement from traditional or customary lands?		X		None
15. Commercial development of natural resources (such as minerals, hydrocarbons, forests, water, hunting or fishing grounds) within customary lands under use that would impact the livelihoods or the cultural, ceremonial, spiritual uses that define the identity and community of Indigenous Peoples?		X		None
16. Establishing legal recognition of rights to lands and territories that are traditionally owned or customarily used, occupied, or claimed by Indigenous Peoples?		X		None
17. Acquisition of lands that are traditionally owned or customarily used, occupied, or claimed by Indigenous Peoples?		X		None

D. Anticipated project impacts on Indigenous Peoples: Not applicable

Project component/ activity/	Anticipated positive effect	Anticipated negative effect
Provision of 04 goats to the selected vulnerable women keeping in their own house's courtyard	Not applicable	Not applicable

**ANNEXURE 9: LIST OF WOMEN, WHO RECEIVED GOATS/SHEEP DURING THE PERIOD OF
JANUARY-JUNE.2023**

Mula River Basin (MRB) Area

S.no	Women's Name	Fathers Name	CNIC No	Mouza & Village	Date of Assets Transfer	No Livestock Provided
1	Bibi Farzana	Dur Muhammad	51401-7620775-2	Khahdari	8/3/2023	4
2	Shakar Khatoon	Muhmmad Waris	51401-1244046-8	Khahdari	8/3/2023	4
3	Sabira	Abdul Rasheed	51401-2857974-2	Khahdari	8/3/2023	4
4	Noor Bano	Muhammad Rafiq	51401-5401117-4	Khahdari	8/3/2023	4
5	Arbab Khatoon	Mehrullah	51401-5509487-6	Nokjo	8/3/2023	4
6	Begham Khatoon	Jan Muhammad	51401-7443066-2	Nokjo	8/3/2023	4
7	Hajani Kazbano	Allah Bakhsh	51401-3170409-2	Nokjo	8/3/2023	4
8	Abida Parveen	Abdul Qayoum	51401-7572775-6	Nokjo	8/3/2023	4
9	Haseena	Atta ullah	51401-6788181-2	Chutta	8/3/2023	4
10	Razia Begham	Bashir Ahmed	51401-7460960-0	Wandhari	8/3/2023	4
11	Imam zadi	Abdul Nabi	51401-7958815-4	Wandhari	8/3/2023	4
12	Rehana	Javed Ahmed	51401-8821665-6	Wandhari	17/3/2023	4
13	Nimat Khatoon	Abu Bakhar	51401-7617886-4	Chutta	17/3/2023	4
14	Zainab Khatoon	Abdul Qadir	51401-3118933-4	Chutta	17/3/2023	4
15	Kareema	Abdul Shakoor	51401-7153775-8	Chutta	17/3/2023	4
16	Naz Bibi	Abdul Khaliq	51401-3992930-4	Chutta	17/3/2023	4
17	Safoora	Ellahi Bakhsh	51401-2439273-0	Wandhari	17/3/2023	4
18	Razia Bagham	Bashir Ahmed	51401-7460960-0	Wandhari	17/3/2023	4
19	Rasheeda	Abdul Sattar	51401-1376738-4	Khahdari	17/3/2023	4
20	Qahim Gull	Waheed Ahmed	51401-2187429-4	Khahdari	17/3/2023	4
21	Shazia	Abdul Raouf	51401-8982202-0	Khahdari	17/3/2023	4
22	Raheema bibi	Atique Ahmed	51401-6903224-8	Khahdari	17/3/2023	4
23	Fareeda Bibi	Sher Muhmmad	51401-3898167-8	Nokjo	17/3/2023	4
24	Amina	Abdul Rehman	51401-2291600-8	Nokjo	17/3/2023	4
25	Wazira	Abdul Ghafoor	51401-2213674-6	Nokjo	17/3/2023	4
26	Sakina	Nazar Khan	51401-3596041-0	Nokjo	17/3/2023	4

S.no	Women's Name	Fathers Name	CNIC No	Mouza & Village	Date of Assets Transfer	No Livestock Provided
27	Shazia	Naseer Ahmed	51401-9443773-2	Chutta	17/3/2023	4
28	Azima Khatoon	Ghulam Muhammad	51401-2217890-0	Wandari	17/3/2023	4
29	Khair bib	Dur Muhmmad	51401-0723606-0	Wandari	17/3/2023	4
30	Noor Bano	Manzoor Ahmed	51401-9608264-2	Wandari	17/3/2023	4
31	Naseeba	Dur Muhammad	51401-5930109-8	Wandari	17/3/2023	4
32	Rehana	Javed Ahmed	51401-8821665-6	Wandhari	17/3/2023	4
33	Nimat Khatoon	Abu Bakhar	51401-7617886-4	Chutta	17/3/2023	4
34	Zainab Khatoon	Abdul Qadir	51401-3118933-4	Chutta	17/3/2023	4
35	Kareema	Abdul Shakoor	51401-7153775-8	Chutta	17/3/2023	4
36	Naz Bibi	Abdul Khaliq	51401-3992930-4	Chutta	17/3/2023	4
37	Safoora	Ellahi Bakhsh	51401-2439273-0	Wandhari	17/3/2023	4
38	Razia Bagham	Bashir Ahmed	51401-7460960-0	Wandhari	17/3/2023	4
39	Rasheeda	Abdul Sattar	51401-1376738-4	Khahdari	17/3/2023	4
40	Qahim Gull	Waheed Ahmed	51401-2187429-4	Khahdari	17/3/2023	4
41	Shazia	Abdul Raouf	51401-8982202-0	Khahdari	17/3/2023	4
42	Raheema bibi	Atique Ahmed	51401-6903224-8	Khahdari	17/3/2023	4
43	Fareeda Bibi	Sher Muhmmad	51401-3898167-8	Nokjo	17/3/2023	4
44	Amina	Abdul Rehman	51401-2291600-8	Nokjo	17/3/2023	4
45	Wazira	Abdul Ghafoor	51401-2213674-6	Nokjo	17/3/2023	4
46	Sakina	Nazar Khan	51401-3596041-0	Nokjo	17/3/2023	4
47	Shazia	Naseer Ahmed	51401-9443773-2	Chutta	17/3/2023	4
48	Azima Khatoon	Ghulam Muhammad	51401-2217890-0	Wandari	17/3/2023	4
49	Khair bib	Dur Muhmmad	51401-0723606-0	Wandari	17/3/2023	4
50	Noor Bano	Manzoor Ahmed	51401-9608264-2	Wandari	17/3/2023	4
51	Naseeba	Dur Muhammad	51401-5930109-8	Wandari	17/3/2023	4
52	Noor Bibi	Ghulam Rasool	51401-4076256-0	Wandari	11/04/2023	4
53	Zahida Bibi	Muhmmad Salman	51401-9987480-2	Wandari	11/04/2023	4
54	Parveen Begam	Habibullah	51401-2956318-6	Wandari	11/04/2023	4

S.no	Women's Name	Fathers Name	CNIC No	Mouza & Village	Date of Assets Transfer	No Livestock Provided
55	Raheema	Ali Akbar	51401-5530958-2	Wandari	11/04/2023	4
56	Haleema	Nazir Ahmed	51401-9915526-6	Wandari	11/04/2023	4
57	Shaheena	Ghulam Ullah	51401-2703749-8	Wandari	11/04/2023	4
58	Amina Bibi	Mushtaq Ahmed	51401-3135167-4	Wandari	11/04/2023	4
59	Fahmida	Muhammad Hanif	51401-0255583-8	Wandari	11/04/2023	4
60	Rehmat Khatoon	Abdul Karim	51401-6145292-6	Wandari	11/04/2023	4
61	Nazeera	Abdul Ghani	51401-7803217-2	Wandari	11/04/2023	4
62	Zhora	Shabir Ahmed	51401-2219765-6	Wandari	11/04/2023	4
63	Zaib Un nisa	Atta Ullah	51401-2175823-0	Wandari	11/04/2023	4
64	Safia Bibi	Muhammad Ismail	51401-4600971-4	Wandari	11/04/2023	4
65	Mah Bibi	Rahim Bakhsh	51401-0425710-8	Wandari	11/04/2023	4
66	Fahmida Bibi	Khan Muhammad	51401-8196824-0	Wandari	11/04/2023	4
67	Jannat Khatoon	Lal Muhammad	51401-9905724-8	Wandari	11/04/2023	4
68	Dayani	Abdul Sattar	51401-3862970-0	Wandari	11/04/2023	4
69	Ameera Bibi	Jan Muhammad	51401-6962240-2	Chutta	11/04/2023	4

Zhob River Basin (ZRB) area

S.no	Women's Name	Fathers Name	CNIC No	Mouza & Village	Date of Assets Transfer	No Livestock Provided
1	Bibi Ranai	Majak Khan	56503-1767346-8	Tora darga	21-2-2023	10
2	Bibi Palwasha	Umra Farooq	56503-7996018-8	Bobirabzai	21-2-2023	10
3	Rubina	Muhammad Hayat	56503-7913135-2	Bobirabzai	21-2-2023	10
4	Dothani	Riaz Ahmed	56503-5475593-0	Bobirabzai	21-2-2023	10
5	Zubaida	Sharaf din	56503-1767411-8	Bobirabzai	21-2-2023	10
6	Bibi saleema	Azizullah Jan	56503-1767435-4	Tora Darga	21-2-2023	10
7	Bibi Rahima	Aziz ur rehamn	56503-4106266-8	Tora Darga	21-2-2023	10
8	Barhani	Soort Khan	56503-8530330-6	Tora Darga	21-2-2023	10
9	Dur kho	Bismaillah Khan	56503-4025001-0	Tora Darga	21-2-2023	10
10	Naik Bibi	Zaiudin	56503-6370452-2	Bobirabzai	21-2-2023	10

S.no	Women's Name	Fathers Name	CNIC No	Mouza & Village	Date of Assets Transfer	No Livestock Provided
11	Murad Bibi	Amar din	56503-7410127-0	Tora Darga	21-2-2023	10
12	Bibi Roz Nam	Abdul Sattar	56503-3922379-4	Badinzai	21-2-2023	10
13	Bibi Majida	Badr din	56503-6584441-0	Tora Darga	21-2-2023	10
14	Wandani	Rasheed Khan	56503-3495650-6	Tora Darga	21-2-2023	10
15	Paindai	Murad Khan	56503-0418073-0	Tora Darga	4-3-2023	10
16	Rahima	Wazir Khan	56503-0474706-4	Tora Darga	4-3-2023	10
17	Fato	Naseeb Khan	56503-5082538-4	Tora Darga	4-3-2023	10
18	Bibi Shahida	Taimoor Shah	56503-6094691-4	Tora Darga	4-3-2023	10
19	Hussain Bibi	Peerdal	56503-2923236-4	Tora Darga	4-3-2023	10
20	Jamjuma	Gul Noor	56503-2701252-8	Tora Darga	4-3-2023	10
21	Makai	Habib Rahman	56503-2822690-8	Tora Darga	4-3-2023	10
22	Bakhtialai	Mir Wali	56503-6087814-2	Tora Darga	4-3-2023	10
23	Daulat Khan	Muhammad essa	56503-3733894-2	Tora Darga	4-3-2023	10
24	Aozhai	Sort Khan	56503-2903639-2	Tora Darga	4-3-2023	10
25	Rehmat bibi	Abdullah	56503-7068069-0	Tora Darga	4-3-2023	10
26	Too peakea	Hameedullah	56503-5534671-0	Tora Darga	4-3-2023	10
27	Zulafe bibi	M.Abdullah	56503-1773070-0	Tora Darga	4-3-2023	10
28	Arifa bibi	Abdul Kareem	56503-3285017-4	Tora Darga	4-3-2023	10
29	Rehmat bibi	Abdullah	56503-7068069-0	Tora Darga	4-3-2023	10
30	Gul Mido	Paind Khan	56503-2463094-2	Marofzai	21-3-2023	10
31	Kaldara	Juma dad	56503-9952872-4	Garjizai	21-3-2023	10
32	Khatima	Alam Gull	56503-1181221-4	Badenzai	21-3-2023	10
33	Najima	Fazal Dad	56503-3459688-4	Tatozai	21-3-2023	10
34	Balansta	Muhammad Ayaz	56503-3497436-0	Shankhai Ghundhai	21-3-2023	10
35	Zarghuna	Saba Khan	56503-1707544-6	Tora Shah	21-3-2023	10
36	Zarjuma	Akthar Khan	56503-3314057-8	Shankhai Ghundhai	21-3-2023	10
37	Bakhtawar	Sher Khan	56503-6395201-6	Shankhai Ghundhai	21-3-2023	10
38	Rahima	Safar Khan	56503-1616709-4	Badenzai	21-3-2023	10

S.no	Women's Name	Fathers Name	CNIC No	Mouza & Village	Date of Assets Transfer	No Livestock Provided
39	Hajira	Amir Shah	56503-3982784-4	Salmanzai	21-3-2023	10
40	Miwai Bibi	Abdullah Jan	56503-1726242-8	tora shah	21-3-2023	10
41	Hassan Bakhta	Dad Muhammad	56503-3849787-2	Badenzai	21-3-2023	10
42	Mabai	Hafta Khan	56503-9368541-0	Laisizai	21-3-2023	10
43	Gull Nama	Qasim	56503-9037156-4	Tatozai	21-3-2023	10
44	Hamalai	Abdullah	56503-7295327-4	Badenzai	21-3-2023	10
45	Kalsoom Bibi	Allah din	56503-8121939-2	Shankhai Ghundhi	18-04-2023	10
46	Tamam Bibi	Najumudin	56503-0438901-2	Badenzai	18-04-2023	10
47	Marym Bibi	Taj Din	56503-7943191-8	Shankhai Ghundhi	18-04-2023	10
48	Rabiya Bibi	Bismillah	56503-6882266-4	Badenzai	18-04-2023	10
49	Jamila	Naseeb khan	56503-0273187-4	Badenzai	18-04-2023	10
50	Roz Bakhta	Abdul Ghaffar	56503-9357996-5	Badenzai	18-04-2023	10
51	Naz Bakhta	Jamal Khan	56503-1759973-8	Badenzai	18-04-2023	10
52	Hassan Bibi	Syed Muhmmad	56503-3796112-4	Badenzai	18-04-2023	10
53	Zar Juma	Bangul	56503-9576901-4	Shankhai Ghundhi	18-04-2023	10
54	Gull Bibi	Naeem Jan	56503-1769473-8	Badenzai	18-04-2023	10
55	Khatima	Moula Daad	56503-3315007-8	Badenzai	18-04-2023	10
56	Bibi Roza	Nasr u din	56503-4312610-4	Badenzai	18-04-2023	10
57	Bibi Rozina	M. Azam	56503-7892708-0	Badenzai	18-04-2023	10
58	Paibakht	Tahir Din	56503-3982784-4	Badenzai	18-04-2023	10
59	Syed Bibi	M. Saleem	56503-6795791-2	Shankhai Ghundhi	18-04-2023	10
60	Bibi Safia	Makham Shah	56503-9853980-6	Shankhai Ghundhi	18-04-2023	10
61	Bibi Sapkin	Abdul Khaliq	56503-8258577-8	Tora Dargah	22-6-2023	10
62	Tamam Bibi	Qalander Khan	56503-0808432-4	Tora Dargah	22-6-2023	10
63	Jama Bakhtar	Noor Mohd	56503-1240138-2	Tora Dargah	22-6-2023	10
64	Bibi Mehbooba	Ameer Jaan	56503-1767985-8	Tora Dargah	22-6-2023	10
65	Bibi Saleema	Rafa Khan	56503-1772483-0	Tora Dargah	22-6-2023	10
66	Noor Bibi	Fazal Din	56503-4202311-8	Tora Dargah	22-6-2023	10

S.no	Women's Name	Fathers Name	CNIC No	Mouza & Village	Date of Assets Transfer	No Livestock Provided
67	Sal Bakht	Harfil Khan	56503-7378601-4	Tora Dargah	22-6-2023	10

**ANNEXURE 10: SAMPLE OF AGREEMENT, UNDERTAKING AND LAND OWNERSHIP
EVIDENCE FOR OIL EXTRACTION AND FRUIT/VEGETABLES PROCESSING PLANTS IN BOTH
RIVER BASINS**

ADB Trust JFPR Grant 9197-PAK: Piloting High-Value Agriculture in Balochistan

Project Implementation Office (PIO) - BWRDSP

درخواست برائے زیتون سے تیل نکالنے والی مشین لگانے والے زمیندار کا انتخاب

کسان کا نام: محمد اسحاق صدیقی شناختی کارڈ نمبر: 51403-0181602-9

نمبر	جی ہاں/نہیں	خصوصیات	نمبر شمار
1	جی ہاں	درخواست گزار طبعی طور پر زمیندار کا مستقل رہائشی ہے اور کسی دیگر شناختی کارڈ کا حامل ہے۔	
2	جی ہاں	درخواست گزار کی زمین (site) سمندر سے کاشت کرنے والے زمینداروں کی رسائی آسان ہے۔	
3	جی ہاں	مجوزہ جگہ (site) اگر دریا کے کنارے پر واقع ہے تو وہاں سیلاب سے حفاظتی بند ہونا چاہیے۔	
4	جی ہاں	جگہ (site) پر وجیکٹ کے علاقے میں زمینداروں کی کاشت کرنے والے زمینداروں میں سے ایک ہے۔	
5	جی نہیں	درخواست گزار حکومت، بینک یا کسی نجی ادارے کا دائرہ بند نہیں ہے۔	
6	جی ہاں	درخواست گزار ترقی دادہ زمیندار ہے، اور کم از کم 112.5 ہیکٹار زمین کا باغ ہے، نیز زمیندار کاشت کرنے والے تمام زمینداروں کے لیے قابل قبول ہے۔	
7	جی ہاں	درخواست گزار زمیندار اگر وہ اسٹاپ پیج پر حلف لکھ کر دیکھا کہ وہ نصب کردہ پلانٹ کو کامیابی سے چلانے کا اور کم از کم پروجیکٹ کے دوران تک علاقے کے زمینداروں کی کاشت کرنے والے زمینداروں کو رعایتی نرخوں پر زمینداروں کی فصل سے تیل نکال کر دینے کا پابند ہے۔	
8	جی ہاں	درخواست گزار زمیندار اگر وہ پلانٹ لگانے کے لیے کم از کم 20x30 مربع فٹ زمین دینے کے لیے اور کل لاگت کا 10% فیصد نقد دینے کے لیے آمادہ ہے۔	
9	جی ہاں	درخواست گزار زمیندار پرائیویٹ ڈائریکٹر PIO کے ساتھ معاہدہ کرنے پر آمادہ ہو کہ ڈیپٹی پرائیویٹ ڈائریکٹر PIO مشین لگانے کی جگہ کا قیامیاتی ڈیزائن تیار کرنے اور زمین لگانے اور کامیابی گرانٹی کرنے کا پابند ہوگا۔	
10	جی ہاں	پلانٹ کی فعالیت کے لیے درج ذیل سہولیات، 30 فیوٹ بجلی کا کنکشن (15 KW Load)، (اے) اینٹرپرائزیشن، محدود اور زمینداروں کی فصل رکھنے کے لیے جگہ فراہم کرنے پر آمادہ ہے۔	


grading Yes = 10 Marks No = 0 Marks

میں زیتون، ایبلور کسان، حلفیہ اقرار کرتا ہوں کہ اوپر دی گئی تمام معلومات حقائق پر مبنی ہیں۔

میں ایبلور متعلقہ آفیسر تصدیق کرتا ہوں کہ میں نے بذات خود باغ کا دورہ کیا ہے اور اوپر دی گئی تمام معلومات درست ہیں۔

PIO-OFWM

دستخط کسان



ADB Trust JFPR Grant 9197-PAK: Piloting High-Value Agriculture in Balochistan

Project Implementation Office (PIO) - BWRDSP

درخواست برائے پھل/سبزی پروسیڈنگ مشین لگانے والے زمیندار کا انتخاب

کسان کا نام: عبدالرحمن خان شناختی کارڈ نمبر: 5140180971539

نمبر	جی ہاں/جی نہیں	خصوصیات
1	جی ہاں	درخواست گزار ضلع <u>ضلع</u> کا مستقل رہائشی ہے اور کمپوزٹرز ڈسٹریکشن کارڈ کا حامل ہے۔
2	جی ہاں	درخواست گزار کی زمین (site) تک پھل/سبزی کاشت کرنے والے زمین داروں کی رسائی آسان ہے۔
3	جی نہیں	مجوزہ جگہ (site) اگر دریا کے کنارے پر واقع ہے تو وہاں سیلاب سے حفاظتی بند ہونا چاہیے۔
4	جی ہاں	جگہ (site) پروجیکٹ کے علاقے میں پھل/سبزی کاشت کرنے والے زمینداروں میں سے ایک ہے۔
5	جی ہاں	درخواست گزار، اسٹامپ پیپر پر حلف لکھ کر دیگا کہ حکومت، بینک یا کسی نجی ادارے کا نادرہ نہیں ہے۔
6	جی ہاں	درخواست گزار ترقی دادہ زمیندار ہے، اور کم از کم 112.5 ایکڑ کا پھل/سبزی کا باغ ہے، نیز پھل/سبزی کاشت کرنے والے تمام زمین داروں کے لیے قابل قبول ہے۔
7	جی ہاں	درخواست گزار شخص اگر وہ، اسٹامپ پیپر پر حلف لکھ کر دیگا کہ وہ نصب کردہ پلانٹ کو کامیابی سے چلائے گا اور کم از کم پروجیکٹ کے دورانیے تک علاقے کے پھل/سبزی کاشت کرنے والے زمینداروں کو رعایتی نرخوں پر پھل/سبزی کی فصل کو پروسس کر دینے کا پابند ہے۔
8	جی ہاں	درخواست گزار شخص اگر وہ، پلانٹ لگانے کے لیے کم از کم 30x20 مربع فٹ زمین دینے کے لیے اور کل لاگت کا 10% فیصد نقد دینے کے لیے آمادہ ہے۔
9	جی ہاں	درخواست گزار، ڈپٹی پراجیکٹ ڈائریکٹر، PIO کے ساتھ معاہدہ کرنے پر آمادہ ہوگا، ڈپٹی پراجیکٹ ڈائریکٹر PIO مشین لگانے کی جگہ کا تیسرا ذی رائے تیار کرنے/مشین لگانے اور کام کی نگرانی کرنے کا مجاز ہوگا۔
10	جی ہاں	پلانٹ کی فعالیت کے لیے درج ذیل سہولیات، 3 فیئر پکلی کانکشن (15 KW Load)، (، ایئر کنڈیشن، مزدور اور زمینداروں کی فصل رکھنے کے لیے جگہ فراہم کرنے پر آمادہ ہے۔

grading Yes = 10 Marks No = 0 Marks

میں زیر دستخطی، بطور زمیندار، حلف اتر کرتا ہوں کہ اوپر دی گئی تمام معلومات حقائق پر مبنی ہیں۔

میں بطور متعلقہ آفیسر تصدیق کرتا ہوں کہ میں نے بذات خود مجوزہ جگہ کا دورہ کیا ہے اور اوپر دی گئی تمام معلومات درست ہیں۔

PIO-OFWM

محمد آفیسر

دستخط کسان
Abdul

**ANNEXURE 11: ADB,S CHECKLIST OF IR CATEGORIZATION FOR OIL EXTRACTION AND
FRUIT/VEGETABLES PROCESSING PLANTS IN BOTH RIVER BASINS (MRB & ZRB)**

A. Project Data			
Country/Project No./Project : PAKISTAN- BWRDSP-Loan No. 3700-PAK			
Title Installation of Oil Extraction and Fruit/Vegetables Processing Plants in MRB and ZRB area			
B. Involuntary Resettlement Category [<input checked="" type="checkbox"/>] New [<input type="checkbox"/>] Re categorization — Previous Category [<input type="checkbox"/>]			
<input type="checkbox"/> Category A	<input type="checkbox"/> Category B	<input checked="" type="checkbox"/> Category C	<input type="checkbox"/> Category FI
C. Comments			
There is no land acquisition and physical displacement involved in the sub-project. There are no Persons directly or indirectly affected by the installation of Oil extraction and Fruit/Vegetables Processing Plants in both river basins. Similarly, there is no loss of trees, crops, structures/ buildings and livelihoods. There is no land acquisition in this sub project. Based on the ADB involuntary resettlement impact categorization, screening checklist, this sub-project falls under category “C” and Due Diligence Report is prepared for the sub-project.			
E. Approval			
Prepared by: Rana Abdur Rehman: Date: 5-7-2023		Reviewed/Cleared by:	

Involuntary Resettlement Impact Categorization Checklist

Probable Involuntary Resettlement Effects	Yes	No	Not Known	Remarks
Involuntary Acquisition of Land				
1. Will there be land acquisition?		<input checked="" type="checkbox"/>		The sub-Project “Installation of oil extraction and fruit/vegetables processing plants” on a small piece of land provided by the beneficiary farmers as free of cost. No resettlement impact was recorded.
2. Is the site for land acquisition known?		<input checked="" type="checkbox"/>		No Land acquisition involved

Probable Involuntary Resettlement Effects	Yes	No	Not Known	Remarks
3. Is the ownership status and current usage of land to be acquired known?		✓		The land required to installed plants belonged to the farmers which will be donated by the beneficiary farmers for the locals.
4. Will easement be utilized within an existing Right of Way (ROW)?		✓		NA
5. Will there be loss of shelter and residential land due to land acquisition?		✓		
6. Will there be loss of agricultural and other productive assets due to land acquisition?		✓		
7. Will there be losses of crops, trees, and fixed assets due to land acquisition?		✓		
8. Will there be loss of businesses or enterprises due to land acquisition?		✓		A small-scale business will be established. Locals will also benefitted from these plants.
9. Will there be loss of income sources and means of livelihoods due to land acquisition?		✓		
Involuntary restrictions on land use or on access to legally designated parks and protected areas				
10. Will people lose access to natural resources, communal facilities and services?		✓		
11. If land use is changed, will it have an adverse impact on social and economic activities?		✓		
12. Will access to land and resources owned communally or by the state be restricted?		✓		
Information on Displaced Persons:				
13. Any estimate of the likely number of persons that will be displaced by the Project? No <input type="checkbox"/> Yes <input checked="" type="checkbox"/> If yes, approximately how many? Not applicable as No one with kiosks will be relocated.				[✓]
14. Are any of them poor, female-heads of households, or vulnerable to poverty risks? No <input type="checkbox"/> Yes <input checked="" type="checkbox"/>				[✓]
15. Are any displaced persons from indigenous or ethnic minority groups? No <input type="checkbox"/> Yes <input checked="" type="checkbox"/>				[✓]

ANNEXURE 12: ADB,S CHECKLIST OF INDIGENOUS PEOPLES CATEGORIZATION FOR OIL EXTRACTION AND FRUIT/VEGETABLES PROCESSING PLANTS IN BOTH RIVER BASINS (MRB & ZRB)

<i>Project Data</i>			
Country/Project No./Project : Pakistan, BWRDSP- Loan 3700-PAK			
Title Installation of Oil Extraction and Fruit/Vegetables Processing Plants in MRB and ZRB area			
C. Indigenous Peoples Category			
[<input checked="" type="checkbox"/>] New [<input type="checkbox"/>] Re-categorization — Previous Category [<input type="checkbox"/>]			
<input type="checkbox"/> Category A	<input type="checkbox"/> Category B	<input checked="" type="checkbox"/> Category C	<input type="checkbox"/> Category FI
Project requires the broad community support of affected Indigenous Peoples communities. <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No			
Comments by PMO			
Project Team Comments: There are "tribes" (hill tribes, schedules tribes, tribal peoples), "minorities" (ethnic or national minorities), but no "indigenous communities" in the Sub-project area. The sub-project is categorized "C".			
Approval			
Prepared by: Rana Abdur Rehman Date: 5-7-2023		Reviewed/Cleared by:	

Indigenous Peoples Impact Screening Checklist

KEY CONCERNS (Please provide elaborations on the Remarks column)	YES	NO	NOT KNOWN	Remarks
A. Indigenous Peoples Identification				
1. Are there socio-cultural groups present in or use the project area who may be considered as "tribes" (hill tribes, schedules tribes, tribal peoples), "minorities" (ethnic or national minorities), or "indigenous communities" in the project area?		✓		There are "tribes" (hill tribes, schedules tribes, tribal peoples), "minorities" (ethnic or national minorities), but no "indigenous communities" in the sub-project area.
2. Are there national or local laws or policies as well as anthropological researches/studies that consider these groups present in or using the project area as belonging to "ethnic minorities", scheduled tribes, tribal peoples, national minorities, or cultural communities?		✓		
3. Do such groups self-identify as being part of a distinct social and cultural group?		✓		

KEY CONCERNS (Please provide elaborations on the Remarks column)	YES	NO	NOT KNOWN	Remarks
4. Do such groups maintain collective attachments to distinct habitats or ancestral territories and/or to the natural resources in these habitats and territories?		✓		
5. Do such groups maintain cultural, economic, social, and political institutions distinct from the dominant society and culture?		✓		
6. Do such groups speak a distinct language or dialect?		✓		
7. Has such groups been historically, socially and economically marginalized, disempowered, excluded, and/or discriminated against?		✓		
8. Are such groups represented as "Indigenous Peoples" or as "ethnic minorities" or "scheduled tribes" or "tribal populations" in any formal decision-making bodies at the national or local levels?		✓		
B. Identification of Potential Impacts				
9. Will the project directly or indirectly benefit or target Indigenous Peoples?		✓		
10. Will the project directly or indirectly affect Indigenous Peoples' traditional socio-cultural and belief practices? (e.g. child-rearing, health, education, arts, and governance)		✓		
11. Will the project affect the livelihood systems of Indigenous Peoples? (e.g., food production system, natural resource management, crafts and trade, employment status)		✓		
12. Will the project be in an area (land or territory) occupied, owned, or used by Indigenous Peoples, and/or claimed as ancestral domain?		✓		
C. Identification of Special Requirements <i>Will the project activities include:</i>				
13. Commercial development of the cultural resources and knowledge of Indigenous Peoples?		✓		
14. Physical displacement from traditional or customary lands?		✓		
15. Commercial development of natural resources (such as minerals, hydrocarbons, forests, water, hunting or fishing grounds) within customary lands under use that would impact the livelihoods or the cultural, ceremonial, spiritual uses that define the identity and community of Indigenous Peoples?		✓		
16. Establishing legal recognition of rights to lands and territories that are traditionally owned or customarily used, occupied or claimed by indigenous peoples?		✓		
17. Acquisition of lands that are traditionally owned or customarily used, occupied or claimed by indigenous peoples?		✓		

D. Anticipated project impacts on Indigenous Peoples















Project component/ activity/ output	Anticipated positive effect	Anticipated negative effect
18. Earth work to strengthen the existing channels	Not applicable	Not applicable

ANNEXURE 13: CASH INCENTIVES TO 55 WOMEN FOR LIVESTOCK FODDER AND TREATMENT OF ZHOB AREA

S#	Name of Recipient	Father/Husband Name	CNIC No	Cheque Detail (Number)	Cheque Issue Date	Amount	Signature/Thumb of Recipient
1	Kalsoom bibi	Alian din	56503-8121939-2	263566	22/6/2023	50,000	
2	Tamam bibi	Najmudin	56503-0438901-2	263567	22/6/2023	50,000	
3	Zarjuna	Bangul	56503-9576901-4	263568	22/6/2023	50,000	
4	Gul Mido	Paand Khan	56503-2463094-2	263569	22/6/2023	50,000	
5	Bibi Rozina	Muhammad Azam	56501-7892708-0	263570	22/6/2023	50,000	
6	Kaidara	Juma dad	56503-9952872-4	263571	22/6/2023	50,000	
7	Khalina	Alam Gull	56503-1181221-4	263572	22/6/2023	50,000	
8	Najma	Fazal Dad	56503-3459888-4	263573	22/6/2023	50,000	
9	Balasta	Muhammad Ayaz	56503-3497438-0	263574	22/6/2023	50,000	
10	Zarjuna	Saba Khan	56503-1707544-6	263575	22/6/2023	50,000	
11	Zarjuna	Akbar Khan	56503-3314057-8	263576	22/6/2023	50,000	
12	Bakhtawar	Sher Khan	56503-6399201-6	263577	22/6/2023	50,000	


Handwritten signature

Handwritten signature

13	Rahima	Safar Khan	56503-1616709-4	263578	22/6/2023	50,000	
14	Hajira	Amir Shah	56503-1847225-0	263579	22/6/2023	50,000	
15	Maym Bibi	Taju Din	56503-7943191-8	263580	22/6/2023	50,000	
16	Rabiya bibi	Bismillah	56503-6882266-4	263581	22/6/2023	50,000	
17	Miwai Bibi	Abdullah Jan	56503-1726242-8	263582	22/6/2023	50,000	
18	Hessan Bakhtia	Dad Muhammad	56503-3849787-2	263583	22/6/2023	50,000	
19	Jamila	Naseeb Khan	56503-0273187-4	263584	22/6/2023	50,000	
20	Mabai	Hafsa Khan	56503-9368541-2	263585	22/6/2023	50,000	
21	Palbaktia	Tahir Din	56503-6795791-2	263586	22/6/2023	50,000	
22	Roz Bakhtia	Abdul Ghaflar	56503-9357996-2	263587	22/6/2023	50,000	
23	Gull Nama	Qasim	56503-9037156-4	263588	22/6/2023	50,000	
24	Syed bibi	Muhammad Saleem	56503-0578262-4	263589	22/6/2023	50,000	
25	Hamalai	Abdullah	56503-7295327-4	263590	22/6/2023	50,000	
26	Naz Bakhtia	Jamal Khan	56503-1759973-8	263591	22/6/2023	50,000	

Pio

SM



27	Bibi Safia	Mulkam shah	56503-9853980-4	263592	22/6/2023	50,000	
28	Hassan bibi	Syed Muhammad	56503-3796112-4	263593	22/6/2023	50,000	
29	Gul Bibi	Naeem Jan	56503-1769473-8	263594	22/6/2023	50,000	
30	Khatima	Mouladad	56503-3315007-8	263595	22/6/2023	50,000	
31	Bibi Roza	Nasir u din	56503-4312610-4	263596	22/6/2023	50,000	
32	Roz Nama	Abdul Satar	56503-3922379-4	272709	22/6/2023	47,750	
33	Bibi Ranai	Majid Khan	56503-1767346-8	272710	22/6/2023	47,750	
34	Bibi Palwasha	Umar Froog	56503-7996018-8	272711	22/6/2023	47,750	
35	Robina	Muhammad Hayat	56503-7913135-2	272712	22/6/2023	47,750	
36	Dothani	Riaz Ahmed	56503-5475993-0	272713	22/6/2023	47,750	
37	Rahima	Wazir Khan	56503-0474706-4	272714	22/6/2023	47,750	
38	Fato	Naseeb Khan	56503-5082538-4	272715	22/6/2023	47,750	
39	Bibi Shahida	Taimoor Shah	56503-6094691-8	272716	22/6/2023	47,750	
40	Zubaida	Muhammad Siraal u din	56503-1767411-8	272717	22/6/2023	47,750	

Handwritten signature and initials in blue ink at the bottom left of the page.

41	bibi Saleema	Aziz ulian Jan	56503-1767435-4	272718	22/6/2023	47,750
42	Bibi Rahime	Aziz Ur Rehman	56503-4106266-8	272719	22/6/2023	47,750
43	Brahani	Soorat Khan	56503-8522330-6	272720	22/6/2023	47,750
44	Dur Khro	Bismillah Khan	56503-4025001-0	272721	22/6/2023	47,750
45	Murad bibi	Amar din	56503-7410127-0	272722	22/6/2023	47,750
46	Majida	Badr Din	56503-6584441-0	272723	22/6/2023	47,750
47	Wadana	Rasheed Khan	56503-3496650-6	272724	22/6/2023	47,750
48	Naik bibi	Zau din	56503-6370452-2	272725	22/6/2023	47,750
49	Paandai	Murad Khan	56503-0418073-0	272726	22/6/2023	47,750
50	Hussain Bibi	Peedra	56503-2923236-4	272727	22/6/2023	47,750
51	Janjuma	Gull Noor	56503-2701252-8	272728	22/6/2023	47,750
52	Makal	Habib Rahman	56503-2822690-8	272729	22/6/2023	47,750
53	Bakhtalai Bibi	Mir wali	56503-6087814-2	272730	22/6/2023	47,750
54	Dauat Bakhta	Muminaad Essa	56503-3733894-2	272731	22/6/2023	47,750

55

Aozhai

Sorai Khan

56503-2900639-2

272732

22/6/2023

47750

Checked By: *[Signature]*

Verified By: *[Signature]* Samina Mangel

Approved By: *[Signature]*

SIV ~~Star~~ Kaur Singh

[Purple Stamp]



OFFICE OF THE
DEPUTY COMMISSIONER ZHOB.

No. 1048 /SK/Revenue.
Dated Zhob the September 15 2023.

To,

The Commissioner,
Zhob Division at Zhob.



Subject: - MARKING /SURVEY OF THE LAND REQUIRED FOR THE SIRI TOUI
DAM U/S& OF THE LAND AQUITION ACT 1894.

Reference to the subject cited above, a survey team was notified by the undersigned vide letter No.1028, dated 5th September 2023; and the Project Director, Balochistan Water Resource Development Special Project conveyed his members vide letter No.PD BWRDSP/2023/4670-75, dated 31st August 2023, for the said purpose.

The team visited the site and marked the required land for the said project and submitted its report, vide which the land measuring 1093 Acre, 0Rod, 28Pol, of which 80Acre , 3Rod 31 Pol of land is settled, while 1012Acre, 0Rod, 37Pol is unsettled, was marked being required for the said purpose. Further the earlier mentioned 7Acre, 1Rod, 27Pol mentioned as settled land of Mouza Landi in declaration under section 6 of LAA 1894, does not fall in the required land.

The above mentioned documents are annexed for perusal and information please.

(MEHBUB AHMED)
Deputy Commissioner,
Zhob.

Copy for information

1. The Senior Member Board of Revenue Balochistan,
2. The Secretary Irrigation Department Government of Balochistan,
- ✓ 3. The Project Director, Balochistan Water Resource Development Special Project.

مقام: سیدار تھوب

جانب: خدمت بناب ڈیٹی مکٹرز صاحب تھوب

تاریخ: 380 مورخہ 09/9/2023

عنوان: ڈیٹیل رپورٹ سروے سری تھوب ڈیٹیم تھوب

مقام: مورخہ صدر صاحب اکھم پنجاب ڈیٹیم تھوب 17-10-2023

No-PD/BWRDSP/2023 مورخہ 15 جون 2023ء آمدہ

از زیر اہلیت ڈیٹیم تھوب بلوچستان کوئٹہ اس بارے میں رپورٹ طلب کی گئی۔ یہاں پر مال بیواری حلقہ گرو اور حلقہ

صدر قانونگو اور رائے عبدالرحمن Resettlement Export

اور شاہان ریڈیٹ ڈیٹیم تھوب ریڈیٹ سری تھوب ڈیٹیم تھوب ملاحظہ

مطابق لفتور بلا پیچیدہ آرائی سات سو تالیس ایکڑ آرائی

کی نشاندہی موقع پر کی گئی۔ جبکہ ریڈیٹ آرائی فرسٹ آرائی

صورت جات آرائی قطعہ رقبہ نوادی 20-7-7 ڈیٹیم تھوب میں

بھیجی آرائی جو کہ تقریباً 1/2 ایکڑ ڈیٹیم تھوب سے صورت

آرائی کے بعد رقبہ پایا۔ کہ اب ڈیٹیم تھوب باڈی کے اندر آنے

والی آرائی (72) سات سو تالیس ایکڑ بلا پیچیدہ۔

Unsettled ہے۔ مذکورہ رقبہ پیرا ایکٹ ڈیٹیم تھوب

مکمل آرائی 1093 ایکڑ 80 پل درکار جس کا تعین ہوا۔

لفتور تھوبری موقع لف صدر ایچ۔ ڈیٹیم تھوب

پیش خدمت ہے۔ صدر قانونگو

سیدار تھوب

ڈیٹیم تھوب

گرو اور حلقہ صدر تھوب

09/9/2023

9-9-2023

MEETING PARTICIPANTS OF THE PROJECT BENEFICIARIES (MALE & FEMALE)
FROM KHUZDAR AND ZHOAB

Sr. No.	Name	Village	Beneficiary of	Gender
District Khuzdar				
1	Imdad Hussain	Sarap	Solar Powered Drip Irrigation	Male
2	Shakeel Ahmed	Sarap	Do	Male
3	Taj Muhammad	Sarap	Do	Male
4	Fazal Muhammad	Sarap	Do	Male
5	Ghulam Nabi	Sarap	Do	Male
6	Abdul Ghani	Wandhari	Do	Male
7	Muhammad Yousaf	Wandhari	Do	Male
8	Muhammad Nawaz	Wandhari	Do	Male
9	Nazar Muhammad	Wandhari	Do	Male
10	Abdul Rehman	Wandhari	Do	Male
11	Rehana Javed	Wandhari	Small Ruminants (Goats)	Female
12	Safoor	Wandhari	Do	Female
13	Farhana	Wandhari	Do	Female
14	Zahida	Wandhari	Do	Female
15	Zubaida	Wandhari	Do	Female
16	Raheema	Wandhari	Do	Female
17	Haleema	Wandhari	Do	Female
18	Nadia	Wandhari	Do	Female
District Zhob				
19	Safar khan	Badinzai	Solar Powered Drip Irrigation	Male
20	Meera Gull	Badinzai	Do	Male
21	Sado Khan	Badinzai	Do	Male
22	Ghulam Ullah	Badinzai	Do	Male
23	Juma Khan	Badinzai	Do	Male
24	Juma Khan	Badinzai	Do	Male
25	Tamam	Badinzai	Small Ruminants (Sheep)	Female
26	Gul mido	Badinzai	Do	Female
27	Sherno Bibi	Badinzai	Do	Female
28	Zarjuma	Badinzai	Do	Female
29	Zarghuna	Badinzai	Do	Female



اشتہار سیکشن نمبر 1894/9 سری توئی ڈیم



بذریعہ اخبار مطلع کیا جاتا ہے کہ ضلع ژوب میں بمقام سری توئی ڈیم کی تعمیر شروع ہے۔ اس ڈیم میں سیکشن نمبر 4 لینڈ ایکویزیشن ایکٹ 1894 تا سیکشن نمبر 8 کاروائی مکمل ہو چکی ہے۔ موقع پر خسرہ نمبرات 537، 535، 448، 878، 849، 568، 566، 563، 562، 557، 556، 552، 551، 545، 541، 539، 538، 896، 895، 894، 893، 892، 891، 889، 888، 887، 886، 885، 884، 883، 881، 925، 924، 923، 922، 921، 920، 919، 918، 917، 916، 902، 901، 900، 899، 926، کل رقبہ ہیودہ A/80-R/3-P/31 غیر مندرجہ موضع احمد خیل سرکل کستوئی سری توئی ڈیم کی زد میں آ رہا ہے۔ علاوہ ازیں A/1012-R/0-P/28 بلا ہیودہ غیر مندرجہ بھی ڈیم کی زد میں آ رہا ہے۔ اس رقبہ کی 1894 لینڈ ایکویزیشن ایکٹ سیکشن نمبر 9 کی کاروائی عمل میں لائی جا رہی ہے، اگر کسی شخص اپنی داران کا ملکیتی حق الاعتراض ہو تو اشاعت کے چند روزوں کے اندر ڈسٹرکٹ گلگنڈوب کے دفتر میں تحریری پیش کریں

ڈپٹی کمشنر ڈسٹرکٹ گلگنڈوب

PRQ NO.650 / 25-09-2023

www.dpr.gob.pk @dpr_gob dpr.gob @dgpr.balochistan

Press Publication of Section 9 LAA 1894 Siri Toi Dam in District Zhob Balochistan